



February 20, 2014

Ms. Kimberly Tisa  
PCB Coordinator  
U.S. Environmental Protection Agency Region 1  
5 Post Office Square – Suite 100  
Boston, Massachusetts 02109-3912

Re: PCB Remediation Completion Report – Sylvan Residential Complex  
University of Massachusetts  
Amherst, Massachusetts

Dear Ms. Tisa:

On behalf of the University of Massachusetts (UMass), this letter and attached documents have been prepared to document the completion of the polychlorinated biphenyl (PCB) remediation activities conducted at the Sylvan Residential Complex located at 112 Eastman Lane on the UMass Amherst campus in Amherst, Massachusetts.

The Sylvan Residential Area consists of three dormitories, all of similar construction and built consecutively starting in 1971. These buildings are referred to as the Brown, McNamara, and Cashin Residences (see attached figure). As previously communicated, UMass undertook a three year building envelope repair project at the three buildings beginning in 2011, which also included Americans with Disabilities Act (ADA) restroom upgrades at the Brown and McNamara Residences and common area interior renovations at the McNamara and Cashin Residences. The work activities were conducted during the summer break sessions (May through August) when students were not present in the buildings.

Although plan submittals, status updates, and other communications have occurred throughout the 2011, 2012, and 2013 activities, formal written Approval from the Agency has not been received to date. As previously discussed, the intent of the previous submittals was to “link” the activities being conducted at the three buildings into one “Approval” for the Sylvan Residential Complex to cover remediation activities associated with the building envelope work, interior renovation areas, and long term monitoring and maintenance activities.

A project timeline and list of significant project milestones and submittals associated with the Sylvan Residential Complex PCB remediation work is provided below:

Brown Residence:

- PCB Remediation Plan for the Building Envelope Repair Project submitted to EPA – April 6, 2011;
- PCB Remediation Plan for the ADA Bathroom Upgrade Project submitted to EPA – May 6, 2011;
- Supporting information/response to EPA questions regarding the Envelope Repair Project submitted to EPA – May 17, 2011;
- EPA Comment Letter received for the ADA Bathroom Upgrade Project PCB Remediation Plan – June 6, 2011;
- PCB Remediation activities substantially completed – May 2011 through August 2011;
- PCB Remediation Update and Addendum submitted to EPA – November 17, 2011;



- PCB Remediation Status Report (Building Envelope Repair Project) submitted to EPA – February 10, 2012;
- PCB Remediation Project Status Report (building envelope repair and ADA restroom projects) submitted to EPA – March 15, 2013; and
- Final completion of PCB Remediation activities (application of clear coat to low occupancy vertical joints) – May 2013 through July 2013 (final verification wipe samples collected November 2013).

#### McNamara Residence:

- PCB Remediation Plan for Building Envelope Repair and ADA Restroom Upgrade Project submitted to EPA – March 21, 2012;
- Supporting information/response to EPA questions (telephone and email communications) – May through June 2012;
- PCB Remediation activities substantially completed – building envelope repairs and ADA restroom upgrades – May 2012 through August 2012 (final verification wipe samples collected November 2012);
- PCB Remediation Status Report submitted to EPA – March 15, 2013;
- Sylvan Residential Complex PCB Remediation Plan Addendum submitted to EPA (interior renovation project) – June 19, 2013; and
- Interior Renovation PCB Remediation Activities Completed – July 2013 through August 2013.

#### Cashin Residence:

- PCB Remediation Plan for Building Envelope Repair submitted to EPA – March 15, 2013;
- Sylvan Residential Complex PCB Remediation Plan Addendum submitted to EPA (interior renovation project) – June 19, 2013; and
- PCB Remediation activities substantially completed – building envelope repairs and interior renovation activities – May 2013 through August 2013 (final verification wipe samples collected November 2013).

The following documents are attached to this letter and constitute the PCB Remediation Completion Report for the Sylvan Residential Complex, which is being submitted to comply with recordkeeping requirements of 40 CFR 761. Because the remediation plans and subsequent work was completed individually by building, the completion reports have also been prepared individually and by building:

- Brown Residence PCB Remediation Completion Report for the building envelope repair and ADA restroom upgrade projects;
- McNamara Residence PCB Remediation Completion Report for the building envelope repair, ADA restroom upgrade, and interior common area renovation projects; and
- Cashin Residence PCB Remediation Completion Report for the building envelope repair and interior common area renovation projects.

Also attached is a Long Term Monitoring and Maintenance Plan (MMIP) to monitor the effectiveness of the implemented remedy over time. This document has been prepared for the entire three building complex.

Given the use of encapsulation techniques and the low occupancy use criteria in select locations, it is assumed a deed notice will be required. UMass is in the process of preparing deed notice(s) for several areas on the campus as it relates to PCB remediation activities, and the Sylvan Residential Complex will be incorporated into one of the deed notices, accordingly.



As presented in previous submittals, the proposed plan to address any PCB-impacted ground surfaces adjacent to the Sylvan Residential Area buildings is to assess and remediate, if necessary, surfaces adjacent to the three buildings as a single event. This will allow the remediation contractor access to the three buildings during the same mobilization and completion of the ground surfaces work surrounding the buildings as one removal project. At this time, it is anticipated that the characterization and assessment will be conducted during the next Summer break session (May – August 2014) with plan preparation and submittals, as needed, in the Fall/Winter of 2014. Following the overall work schedule and in order to allow time for plan review, any ground surface remediation would be conducted during the following summer break session (May - August 2015), if required.

If you have any questions or require further information, please feel free to contact me at (978) 557-8150 or at [jhamel@woodardcurran.com](mailto:jhamel@woodardcurran.com).

Sincerely,  
WOODARD & CURRAN INC.

Jeffrey A. Hamel, LSP, LEP  
Senior Vice President

cc: James Morrissey, University of Massachusetts  
Terri Wolejko, University of Massachusetts

Enclosures: Site Location Map  
Attachment 1 – PCB Remediation Completion Report – Brown Residence  
Attachment 2 – PCB Remediation Completion Report – McNamara Residence  
Attachment 3 – PCB Remediation Completion Report – Cashin Residence  
Attachment 4 – Long Term Monitoring and Maintenance Plan – Sylvan Residential Complex



**ATTACHMENT 1: PCB REMEDIATION  
COMPLETION REPORT –  
BROWN RESIDENCE**



# **PCB REMEDIATION COMPLETION REPORT**

**Brown Residence**

**University of  
Massachusetts**

**Sylvan Residential  
Complex**

**Amherst, Massachusetts**

**woodardcurran.com**  
COMMITMENT & INTEGRITY DRIVE RESULTS

**224166**

**University of  
Massachusetts**

**February 2014**

## TABLE OF CONTENTS

SECTION	PAGE NO.
<b>1. INTRODUCTION .....</b>	<b>1-1</b>
1.1 Site Description .....	1-1
1.2 Site Background / Conceptual Site Model .....	1-1
1.3 Submittals and Project Timeline .....	1-1
1.4 Project Team .....	1-2
<b>2. BUILDING ENVELOPE REPAIR REMEDY IMPLEMENTATION .....</b>	<b>2-1</b>
2.1 Site Preparation and Controls .....	2-1
2.2 Sampling and Analytical Methods .....	2-2
2.3 Parapet Walls .....	2-2
2.3.1 Verification Sampling .....	2-2
2.3.2 Caulking and Building Material Removal .....	2-3
2.4 Roof Top Unit Enclosure Walls .....	2-3
2.5 Penthouse Wall Joints .....	2-3
2.5.1 Verification Sampling .....	2-3
2.5.2 Caulking and Building Material Removal .....	2-3
2.5.3 Encapsulation and Verification Wipe Sample Collection .....	2-4
2.6 Horizontal and Vertical Control Joints .....	2-4
2.6.1 Verification Sampling .....	2-4
2.6.1.1 Horizontal Control Joints .....	2-4
2.6.1.2 Vertical Control Joints .....	2-5
2.6.2 Caulking Removal .....	2-6
2.6.3 Encapsulation and Verification Sampling – Materials Formerly In Direct Contact .....	2-6
2.6.4 Encapsulation and Verification Sampling – Façade Areas Away from the Caulked Joint .....	2-7
2.6.4.1 Horizontal Control Joints .....	2-7
2.6.4.2 Vertical Control Joints .....	2-7
2.6.4.3 Verification Wipe Sampling .....	2-8
<b>3. ADA RESTROOM UPGRADES REMEDY IMPLEMENTATION .....</b>	<b>3-1</b>
3.1 Sampling and Analytical Methods .....	3-1
3.2 Remedy Implementation .....	3-1
3.2.1 Building Materials Removed .....	3-1
3.2.2 Building Materials Remaining In-Place .....	3-2
<b>4. DATA USABILITY ASSESSMENT .....</b>	<b>4-1</b>
<b>5. WASTE STORAGE, DISPOSAL, AND EQUIPMENT DECONTAMINATION .....</b>	<b>5-1</b>
<b>6. SUMMARY AND CONCLUSIONS .....</b>	<b>6-1</b>

---

## LIST OF TABLES

### TABLE

---

Table 2-1:	Summary of Parapet Wall Verification Sampling Results
Table 2-2:	Summary of Control Joint Verification Sampling Results
Table 2-3:	Summary of Epoxy Coating Verification Wipe Sampling Results
Table 2-4:	Summary of Clear Coating Verification Wipe Sampling Results
Table 3-1:	Summary of Bulk Verification Sampling Results – ADA Restroom Upgrade
Table 3-2:	Summary of Verification Wipe Sampling Results – ADA Restroom Upgrade

## LIST OF FIGURES

### FIGURE

---

Figure 1-1:	Site Location Map
Figure 2-1:	Summary of Brick Sampling Results – Vertical and Horizontal Control Joints

## APPENDICES

Appendix A:	Dust Monitoring Logs
Appendix B:	Verification Sample Locations
Appendix C:	Analytical Laboratory Reports and Data Validation Summaries
Appendix D:	Waste Disposal Documents

## **1. INTRODUCTION**

This Polychlorinated Biphenyl (PCB) Remediation Completion Report has been prepared by Woodard & Curran to document PCB remediation activities performed at the Brown Residence, one of three buildings within the Sylvan Residential Complex located at 112 Eastman Lane on the University of Massachusetts (UMass) campus in Amherst, Massachusetts (Figure 1-1).

Remedial activities were conducted and substantially completed in 2011 in accordance with a series of project submittals detailed in Section 1.3. Final remediation activities were completed in 2013 with the application of liquid coating to materials away from vertical control joints in low occupancy areas and subsequent verification sampling.

As indicated in other submittals, UMass has consolidated the building envelope repair projects at each of the three buildings within the Sylvan Residential Complex (Brown, McNamara, and Cashin), the Americans with Disabilities Act (ADA) restroom upgrade projects at the Brown and McNamara Residences, and the interior renovation projects at the McNamara and Cashin Residences into a single project for reporting and approval purposes. Although plan submittals, status reports, and other communications have occurred prior to and during the activities, to date, a formal written Approval from the EPA has not been received for these plans. This PCB Remediation Completion Report is being submitted to meet the recordkeeping requirements of 40 CFR 761.

### **1.1 SITE DESCRIPTION**

The Brown Residential dormitory, originally constructed in 1971, is a residential dormitory for undergraduate students. The building is nine stories high with student rooms and common areas on all floors. The building is located within the Sylvan Residential Area and is surrounded by other dormitory buildings, parking areas and open areas. Surrounding ground surfaces are generally flat (south and west sides) or sloped toward the building (north and east sides) with an overall westward slope. Adjacent ground surfaces are mostly grass with some asphalt pavement, concrete walkways or landscaped areas.

### **1.2 SITE BACKGROUND / CONCEPTUAL SITE MODEL**

The Brown Residential dormitory was constructed during a time period when PCBs were sometimes used in certain building materials (e.g. caulking). In preparation for a building envelope repair project, a materials survey was conducted of various hazardous materials that could be encountered during the project. This included inspection and sampling of suspect materials for PCBs.

Analytical results indicated that certain caulking materials contained PCBs at concentrations greater than 50 parts per million (ppm), at concentrations up to 218,700 ppm. Adjacent building materials were also sampled to determine whether PCBs had migrated from the caulking into these adjacent materials. Analytical results confirmed that PCBs were present in surrounding building materials at regulated concentrations. After completing the characterization of suspect materials at the Site, the results were used to develop a remedial approach that was incorporated into the overall envelope repair and ADA restroom upgrade projects as presented in the applicable PCB Remediation Plans submitted to EPA prior to project implementation.

### **1.3 SUBMITTALS AND PROJECT TIMELINE**

The following list provides a summary of the major activities conducted and document submittals prepared as part of the PCB remediation activities. It should be noted that characterization sampling was conducted throughout the program in support of these submittals.



- PCB Remediation Plan for the Building Envelope Repair Project submitted to EPA – April 6, 2011;
- PCB Remediation Plan for the ADA Bathroom Upgrade Project submitted to EPA – May 6, 2011;
- Supporting information/response to EPA questions regarding the Envelope Repair Project submitted to EPA – May 17, 2011;
- EPA Comment Letter received for the ADA Bathroom Upgrade Project PCB Remediation Plan – June 6, 2011;
- PCB Remediation Activities Substantially Completed – May 2011 through August 2011;
- Brown Residence PCB Remediation Update and Addendum submitted to EPA – November 17, 2011;
- PCB Remediation Status Report (Building Envelope Repair Project) submitted to EPA – February 10, 2012;
- PCB Remediation Project Status Report (building envelope repair and ADA restroom projects) submitted to EPA – March 15, 2013;
- Application of clear coating to vertical control joints in low occupancy areas – May and June 2013; and
- Verification wipe sample collection of clear coated areas (vertical control joints in low occupancy areas) – November 11, 2013.

## 1.4 PROJECT TEAM

The remediation project team consisted of the following parties:

### *Building Envelope Repair Project*

- University of Massachusetts Amherst - Owner
- Woodard & Curran – PCB Remediation Consultant
- Gale Associates Inc. – Project Manager for UMass
- Chapman Waterproofing – General Contractor
- Compass Restoration – PCB Remediation Subcontractor
- Con-Test Analytical Laboratory – Laboratory for sample analysis

### *ADA Restroom Upgrade Project*

- University of Massachusetts Amherst – Owner
- Environmental Compliance Services – PCB Remediation Consultant (Planning and Implementation)
- Woodard & Curran – PCB Remediation Consultant (Completion Reporting)
- Safe Environment of America, Inc. – PCB Remediation Subcontractor
- Spectrum Analytical Laboratory – Laboratory for sample analysis

## 2. BUILDING ENVELOPE REPAIR REMEDY IMPLEMENTATION

This section describes the PCB cleanup and disposal activities conducted at the exterior building envelope in accordance with the PCB Remediation Plan, subsequent communications with EPA, and 40 CFR 761.61. Active remediation activities on the building (removals and encapsulations) began on May 17, 2011 and were concluded during the week of August 15, 2011 with the exception of the application of liquid coatings to building materials in low occupancy areas, which was completed between May and November of 2013. The remedial approach consisted of the following:

- Removal and off-site disposal of  $\geq 50$  ppm PCB caulking and backing materials in direct contact with caulking as  $\geq 50$  ppm PCB waste;
- Segregation and removal of parapet wall building materials (bricks, caps, etc.) for off-site disposal as either  $\geq 50$  ppm PCB waste or general construction/demolition debris following verification sampling; and
- Encapsulation of building materials which were scheduled to remain in place and contained PCBs at concentrations above high or low occupancy clean up levels, as applicable.

A summary of the remediation activities, including site preparations and controls, PCB impacted material removal or encapsulation, inspections and verification sampling, and off-site disposal of materials is presented in the following sections.

### 2.1 SITE PREPARATION AND CONTROLS

Prior to initiating the remediation activities, site preparations and controls were implemented and maintained for the duration of the project as described in the PCB Remediation Plan. These preparations included the development of Health & Safety and Contractor Work Plans, and securing access to the work areas through signage. During remediation activities, the dormitory was vacant.

Removal of the  $\geq 50$  ppm PCB containing caulking and building materials was conducted within polyethylene containment structures constructed: 1) on the lift boom for vertical and horizontal control joints, 2) on the roof area for penthouse wall control joints, and 3) on the scaffolding for the parapet wall removal. Water misting was the primary means of dust control throughout the project. HEPA filtration was also utilized for additional dust controls during the removal of the horizontal and vertical control joints on the boom lift. Polyethylene sheeting was placed on the ground surfaces below work areas.



**Scaffolding on Roof Area Prior to Remediation**

Perimeter air monitoring was conducted during active removal of brick and masonry materials from the parapet walls and from areas adjacent to caulked joints in accordance with Appendix D of the PCB Remediation Plan. A direct reading particulate meter (TSI Dust Trak Respirable Particulate Meter) was used to monitor total dust concentrations at a background location and at multiple stations surrounding the work areas at a frequency of every two hours

during these work activities. The exact locations of the stations varied based on the specific location of the work. Results of the air monitoring indicated that dust concentrations did not exceed the project action level during the work. A copy of the dust monitoring logs is provided in Appendix A.

## **2.2 SAMPLING AND ANALYTICAL METHODS**

Verification samples collected in support of the remediation activities described herein were collected in accordance with generally accepted procedures for environmental sampling. Masonry samples were collected consistent with the EPA Region I Standard Operating Procedure for Sampling Porous Surfaces for PCBs (May 2011). Surface wipe samples were collected using hexane-saturated gauze wipes in accordance with the standard wipe test method under 40 CFR 761.123. Locations of verification samples are depicted graphically on the Plan Drawings provided in Appendix B.

Samples were transferred on ice to Con-Test Analytical Laboratory of East Longmeadow, Massachusetts under standard chain of custody procedures. Samples were extracted using USEPA Method 3540C (Soxhlet extraction) and analyzed for PCBs using USEPA Method 8082. Electronic versions of the laboratory analytical packages for the data presented in this section are provided in Appendix C.

## **2.3 PARAPET WALLS**

The parapet wall cap joints and horizontal and vertical parapet wall control joints were identified as containing  $\geq 50$  ppm PCB-containing caulking. PCB concentrations ranged from 60.5 ppm in the parapet wall cap joint to 142,000 ppm in the parapet wall control joints. During removal activities, additional caulking at vertical control joints was identified on brick to brick joints on the inner side of the parapet wall beneath the membrane coating. This caulking was managed as  $\geq 50$  ppm PCB containing material for removal and disposal purposes. A summary of the removal and verification program is provided below.

### **2.3.1 Verification Sampling**

Verification samples were collected prior to removal of the caulked joints to facilitate the removal and segregation of the parapet wall bricks. Verification samples were collected at a frequency of approximately one sample per 50 linear feet (l.f.) of caulked joint for waste segregation purposes as follows:

- Parapet Wall Cap Joints (960 l.f.) – 21 verification samples were collected from the top of the first row of horizontal bricks (i.e., immediately below the vertically aligned soldier bricks below the cap joints);
- Horizontal Parapet Wall Control Joints (750 l.f.) – 17 verification samples were collected from the second row of horizontal bricks above the caulked joint; and
- Vertical Parapet Wall Control Joints (200 l.f.) – 9 verification samples were collected from the first row of brick immediately past the initial half-brick (i.e., approximately 4.5 inches from the joint immediately past the first mortar joint).

A total of 47 verification samples were collected from brick materials. Analytical results indicated that PCBs were either non-detect (25 samples with reporting limits  $< 1$  ppm) or  $< 1$  ppm (22 samples with an average PCB concentration of approximately 0.3 ppm and a maximum reported concentration of 0.67 ppm). Locations of the verification samples are depicted on the Plan Drawings provided in Appendix B. Analytical results are summarized on Table 2-1.

### **2.3.2 Caulking and Building Material Removal**

Following the establishment of site controls as described above, caulking, bricks, and other building materials associated with the parapet walls were removed and segregated for off-site disposal. The caulking associated with the parapet wall cap joints, the parapet wall control joints, and the vertical parapet wall control joints (the upper portions of the vertical building control joints) as well as the aluminum parapet wall cap, the first row of bricks below the cap joints, the first row of bricks above the parapet wall base control joints, and the first row of brick adjacent to the vertical parapet wall control joints were removed for off-site disposal as  $\geq 50$  ppm PCB waste. Remaining portions of the parapet wall were removed for off-site disposal as general construction/demolition debris.

## **2.4 ROOF TOP UNIT ENCLOSURE WALLS**

Following submittal of the PCB Remediation Plan, the removal of enclosure walls surrounding the roof top air handling units (RTU) was added to the project scope as part of the overall roof replacement. Inspection of the enclosure walls indicated that a total of 50 l.f. of caulking was present along horizontal joints between the masonry blocks that made up the cap of the walls. The masonry cap blocks extended out approximately one to two inches beyond the face of the RTU walls. This construction resulted in no direct contact pathway between the caulking and the RTU walls themselves. Due to the overall project schedule, this caulking material was managed as  $\geq 50$  ppm PCB containing material. Following the establishment of site controls as described above, the caulking and the masonry cap blocks in direct contact with the caulking were removed for disposal as  $\geq 50$  ppm PCB waste; the RTU walls were managed for off-site disposal as general construction/demolition debris.

## **2.5 PENTHOUSE WALL JOINTS**

Caulking identified as  $\geq 50$  ppm PCB-containing material was identified in the penthouse wall termination joints (220 l.f. of caulking with reported PCB concentrations of 15.65, 16, and 94 ppm), the penthouse wall horizontal and vertical control joints (170 l.f. of caulking with reported PCB concentrations of 170,000 ppm), and the northern stairway penthouse door joints (20 l.f. of caulking with reported PCB concentrations of 97,000 ppm). A summary of the removal and verification sampling program is provided below.

### **2.5.1 Verification Sampling**

Other than the caulking and miscellaneous associated materials (flashing, etc.), no other building materials on the penthouse walls were planned to be removed during the renovation project. Penthouse wall materials designated to remain in place were proposed to be managed in the same manner as materials associated with the horizontal and vertical control joints on the remainder of the building façade. Verification sampling of the penthouse wall bricks is presented with the overall façade discussion in Section 2.6 below.

### **2.5.2 Caulking and Building Material Removal**

Following the establishment of site controls as described above, caulking, door frames, termination joint flashing materials, and loose or damaged building materials associated with the penthouse wall joints were removed for off-site disposal as  $\geq 50$  ppm PCB waste.

### **2.5.3 Encapsulation and Verification Wipe Sample Collection**

In accordance with Section 3.4.5 of the PCB Remediation Plan, brick materials within the return of the joint not planned for removal were encapsulated using two coats of Sikagard 62 liquid epoxy coating. Due to the location of the penthouses on the top of the building and the secured access to the roof top (the access door is kept locked and is alarmed to alert UMass Residential Life Security if the door is opened), these areas are considered to be low occupancy areas for the purposes of the extent of encapsulation of building materials away from the joint. The extent of the coating and the verification wipe sampling of the encapsulated materials is described in Sections 2.6.3 and 2.6.4 below.

In addition, following application of the encapsulating liquid coatings to building materials associated with the penthouse wall termination joint, replacement roofing and flashing materials were installed over the former joint as part of the overall roof replacement project.

## **2.6 HORIZONTAL AND VERTICAL CONTROL JOINTS**

The horizontal and vertical control joints on the building façade were identified as containing  $\geq 50$  ppm PCB caulking. PCBs were reported at a concentration up to 218,700 ppm. A summary of the removal activities, verification sampling program, and the encapsulation of building materials associated with these joints is provided below.

### **2.6.1 Verification Sampling**

In accordance with the PCB remediation plan, samples were collected from brick materials adjacent to the former caulked joints at various distances to determine the extent of PCBs at concentrations above the high and low occupancy criteria, as applicable. A summary of the areas associated with each criterion is as follows:

- High Occupancy Criteria ( $\leq 1$  ppm) – Locations  $\leq 8'-8"$  above ground surface including 135 l.f. of horizontal control joints and 278 l.f. of vertical control joints; and
- Low Occupancy Criteria ( $\leq 25$  ppm) – Locations  $> 8'-8"$  above ground surface (including rooftop penthouses) including 3,972 l.f. of horizontal control joints and 1,632 l.f. of vertical control joints.

Locations of the verification samples are depicted on the Plan Drawings included in Appendix B. A schematic depicting the brick sample results at selected distances away from the former caulked joint is provided as Figure 2-1. Verification sampling analytical results are summarized on Table 2-2.

The following sections summarize the results of representative samples from both the initial characterization sampling (included in the PCB Remediation Plan) and the verification samples collected during implementation (as shown on Figure 2-1) to provide a complete summary of data collected in support of the encapsulation described in Section 2.6.4.

#### **2.6.1.1 Horizontal Control Joints**

Verification samples were collected from brick materials above and below the horizontal control joints at an approximate frequency of one sample per 50 l.f. of caulked joint at locations  $\leq 8'-8"$  above ground surface and at an approximate frequency of one sample per 200 l.f. of caulked joint at locations  $> 8'-8"$ . A summary of the analytical results is as follows:

- Above the joint – Verification samples were collected from the first row of brick above the caulked joints as follows:
  - $\leq 8'-8"$  Above Ground Surface – Four samples were collected from brick materials 1 to 1 ½ inches above the joint. Analytical results indicated that PCBs were present at concentrations  $< 1$  ppm in all four samples with an average concentration of approximately 0.3 ppm;
  - $> 8'-8"$  Above Ground Surface – 21 samples were collected from brick materials 1 to 1 ½ inches (one sample) and 1 ½ to 2 ½ inches (20 samples) above the joint. Analytical results were as follows:
    - Total PCBs  $< 1$  ppm – 15 samples with an average PCB concentration of approximately 0.4 ppm; and
    - Total PCBs  $> 1$  ppm – Six samples (1.1, 1.1, 1.4, 1.5, 2.4, and 3.7 ppm) with an average PCB concentration of approximately 1.9 ppm.

Analytical results from all 25 of the samples collected indicated that the average PCB concentration was approximately 0.74 ppm in the first row of brick materials above the horizontal control joints.

- Below the Joint – Verification samples were collected from brick materials below the caulked joints as follows:
  - $\leq 8'-8"$  Above Ground Surface – Four samples were collected from the third row of brick below the caulked joints (samples collected at distances of 6 to 7 inches and 6 ½ to 7 ½ inches below the joints) and one sample was collected from the first row of brick below the caulked joint at a distance of 1 ½ to 2 ½ inches from the joint. Analytical results indicated that PCBs were non-detect in four of the five samples collected with an average PCB concentration of approximately 0.41 ppm (total PCBs were reported at a concentration of 1.2 ppm in one sample collected from 6 ½ to 7 ½ inches below the joint);
  - $> 8'-8"$  Above Ground Surface – A total of 27 samples were collected from brick materials below the joint. One sample was collected from the second and fourth row of bricks and 25 samples were collected from the third row of bricks below the joint. Analytical results were as follows:
    - Second Row of Brick (2 to 3 inches below the joint) – Analytical results indicated that PCBs were present at a concentration of 4.1 ppm;
    - Third Row of Brick (6 to 7 and 6 ½ to 7 ½ inches below the joint) – Analytical results from 22 of the samples collected indicated that PCBs were non-detect (five samples with reporting limits  $< 1$  ppm) or  $< 1$  ppm (17 samples with an average concentration of approximately 0.44 ppm). Results from three samples indicated that PCBs were present at concentrations  $> 1$  ppm with total PCBs of 2.0, 3.8, and 20 ppm reported; and
    - Fourth Row of Brick (7 ½ to 8 ½ inches below the joint) – Analytical results indicated that PCBs were non-detect with a reporting limit of  $< 0.087$  ppm.

### 2.6.1.2 Vertical Control Joints

Verification samples were collected from brick materials adjacent to vertical control joints at a frequency of one sample per 25 l.f. of caulked joint at locations  $\leq 8'-8"$  above ground surface and at an approximate frequency of one sample per 200 l.f. of caulked joint at locations  $> 8'-8"$ . A summary of the analytical results is as follows:

- $\leq 8'-8"$  Above Ground Surface – Twelve verification samples were collected within five inches of the caulked joint. Analytical results indicated that PCBs were  $< 1$  ppm in nine of the samples with an average concentration of approximately 0.41 ppm. Analytical results reported PCB concentrations of 1.1, 1.1, and 13 ppm in the other three samples; and
- $> 8'-8"$  Above Ground Surfaces – Nine verification samples were collected at a distance of  $2 \frac{1}{2}$  to  $3 \frac{1}{2}$  inches from the caulked joint (i.e., the end of the first half-row of brick). PCBs were reported at a concentration  $< 1$  ppm in three of the samples collected (total PCBs of 0.21, 0.28, and 0.38 ppm). Analytical results from the remaining six samples indicated that PCBs ranged from 2.1 to 170 ppm.

## 2.6.2 Caulking Removal

Following the establishment of site controls as described above, caulking and loose or damaged building materials associated with the horizontal and vertical control joints (including those damaged during verification sampling) were removed for off-site disposal as  $\geq 50$  ppm PCB waste. Following removal, the joints were inspected and additional removal was conducted as necessary prior to application of the encapsulant described below.



**Polyethylene Containment on Boom Lift**

## 2.6.3 Encapsulation and Verification Sampling – Materials Formerly In Direct Contact

Following caulking removal, brick materials within the return of the joint (i.e., formerly in direct contact with the caulking) were encapsulated using two coats of Sikagard 62 epoxy. Verification wipe samples were collected from the encapsulated surfaces at a frequency of one sample per 200 l.f. of joint. Analytical results were compared to the target project action level of  $1 \mu\text{g}/100\text{cm}^2$ .

A total of 36 initial verification wipe samples were collected for laboratory analysis. Thirty of the samples were reported as non-detect or  $< 1 \mu\text{g}/100\text{cm}^2$ . At the six locations that exceeded  $1 \mu\text{g}/100\text{cm}^2$ , additional liquid coatings were applied to the lengths of joints represented by these samples and follow-up wipe samples collected for analysis. At all locations, the wipe samples following additional coating application reported lower PCB concentrations compared to the initial samples. PCBs were not detected in 5 of the 6 follow-up wipe samples ( $< 0.2 \mu\text{g}/100\text{cm}^2$ ) and at a concentration slightly over the  $1 \mu\text{g}/100\text{cm}^2$  level in one sample (reported at  $1.2 \mu\text{g}/100\text{cm}^2$ ).

Additional epoxy coats were not applied at this location for the following reasons: the individual concentration of this one sample compared to the target level; the location of this sample (6<sup>th</sup> floor of the building); all other sample results were less than the target level; and that the epoxy was subsequently covered with new caulking and therefore, this location was not accessible.

The locations of the verification wipe samples are depicted graphically on the Plan Drawings provided in Appendix B. A summary of analytical results is presented on Table 2-3.

## **2.6.4 Encapsulation and Verification Sampling – Façade Areas Away from the Caulked Joint**

Following removal of the caulking and the application of the epoxy coating, two coats of Sikagard 670W clear acrylic coating were applied to brick materials away from the horizontal and vertical control joints in accordance with the PCB Remediation Plan and subsequent submittals, as described in the following sections. As presented in the November 17, 2011 Addendum to the PCB Remediation Plan, the application of the Sikagard 670W (“clear coat”) onto the brick façade in areas > 8’-8” above grade was not completed during the 2011 mobilization given the project team concerns over potential long term effects to the brick, aesthetics, and monitoring / maintenance viewpoints. Based on the verification bulk samples, as presented in Section 2.6.1 above, the November Addendum proposed a revision to the Remediation Plan with regard to encapsulation application to these low occupancy areas.

The data collected from above and below the horizontal joints indicated that no representative samples reported PCBs at concentrations > 25 ppm at various distances from the joint; thereby, meeting the low occupancy criteria. Furthermore, the majority of the samples reported PCBs < 1 ppm with a combined average of representative samples calculated at approximately 1.0 ppm (56 samples). As noted previously, an important consideration in this evaluation is that all of the samples were collected while the PCB-containing caulking (with PCB concentrations in the hundreds of thousands parts per million range) was in-place and that currently (and into the future) this material has been removed, former direct contact areas sealed with two coats of an epoxy to seal / encapsulate any residual PCBs, and the joint replaced with new caulking. Given these existing concentrations and that the source of PCBs has been removed with residual PCBs encapsulated, leaching of PCBs at levels to cause adverse impacts to other materials is not anticipated.

Another consideration evaluated was the aesthetics of applying this coating to the horizontal joints throughout the building. Although the Sikagard 670W is a “clear coat,” when applied to brick façades, a definite sheen and discoloration is visible. This is not as apparent on concrete masonry surfaces and given the proposed encapsulation areas, the application to the brick façade would result in a “striping” of the building. The visibility of the Sikagard 670W on the vertical joints is not as apparent given their location and position on the building. Testing of other coatings was completed to determine whether other coatings were aesthetically more preferable; however, similar results were observed.

### **2.6.4.1 Horizontal Control Joints**

Based on the results of verification sampling and the evaluation described above, two coats of Sikagard 670W clear acrylic coating were applied to one full row of brick above and three full rows of brick below the horizontal control joints in high occupancy areas (building elevations ≤ 8’-8”) to encapsulate PCBs in brick above the 1 ppm cleanup level. Within low occupancy areas (building elevations > 8’-8”), brick materials surrounding horizontal control joints were not encapsulated based on the verification sample results which indicated that PCBs > 25 ppm were not present on the façade away from horizontal joints.

### **2.6.4.2 Vertical Control Joints**

Based on the results of verification sampling described in Section 2.6.1 above, two coats of Sikagard 670W clear acrylic coating were applied to one full row of bricks on either side of the vertical joints (i.e., approximately eight inches) in both high and low occupancy areas.



### 2.6.4.3 Verification Wipe Sampling

Following application, verification wipe samples were collected from the encapsulated materials at a frequency of one sample per 50 l.f. in high occupancy areas and at a frequency of one sample per 200 l.f. in low occupancy areas. A summary of the analytical results is as follows:

- Horizontal Control Joints – Analytical results indicated that PCBs were either non-detect (two samples at < 0.20 µg/100cm<sup>2</sup>) or present at concentrations below the target level of 1.0 µg/100cm<sup>2</sup> (0.30 µg/100cm<sup>2</sup>) in the three samples collected.
- Vertical Control Joints – Analytical results were as follows:
  - High Occupancy Areas – Total PCBs were reported as non-detect (2 samples at < 0.20 µg/100cm<sup>2</sup>) or at concentrations below the target level of 1.0 µg/100cm<sup>2</sup> (3 samples at 0.45, 0.50, and 0.50 µg/100cm<sup>2</sup>) in five of the six samples collected. Analytical results from the sixth sample indicated that PCBs were present at a concentration of 1.8 µg/100cm<sup>2</sup>; and
  - Low Occupancy Areas – Total PCBs were reported as non-detect (6 samples at < 0.20 µg/100cm<sup>2</sup>) or at concentrations below the target level of 1.0 µg/100cm<sup>2</sup> (3 samples at 0.33, 0.39, and 0.755 µg/100cm<sup>2</sup>).

All reported concentrations were at or below the target level that is proposed for continued monitoring in the long term maintenance and monitoring program for the Sylvan Residential Complex. Based on these results, no additional remediation activities are proposed to be conducted for the encapsulation of residual PCBs in brick materials outside the return of the control joints. A summary of the verification wipe sample results is presented on Table 2-4. The locations of the samples are presented in Appendix B.

Additional monitoring of these locations will be conducted as part of the long term monitoring and maintenance program for the entire Sylvan Complex.

### **3. ADA RESTROOM UPGRADES REMEDY IMPLEMENTATION**

As part of the ADA restroom upgrades to the first floor restrooms, caulking within vertical and horizontal joints in restrooms 110 and 113 and in the hallway surrounding the area was to be disturbed during the upgrade project. As part of project planning, characterization samples of the caulking were collected and detected PCBs at concentrations  $\geq 50$  ppm.

Within the restrooms, approximately 48 l.f. of PCB-containing caulking was identified along the vertical brick wall to structural concrete columns (three eight foot long joints per restroom). In the hallways outside the restrooms, caulking was identified along four vertical joints between the brick walls and the structural concrete columns for approximately 32 l.f. of caulking. Additionally, caulking was identified at the top of the brick hallway walls scheduled to be removed for the installation of the new restroom entrances (approximately 24 l.f. of wall was removed). Characterization samples of brick and mortar collected away from the caulked joints indicated that PCBs were present at concentrations  $> 1$  ppm in masonry materials at a distance of three inches from the caulked joints.

A PCB Remediation Plan for the renovation activities was developed and submitted on May 6, 2011 by ECS and included a summary of the characterization sampling results, the proposed remediation plan for the PCB-containing materials and PCB-impacted building materials to be disturbed during the renovation project, and a verification strategy for implementation. EPA provided comments to the proposed plan in a letter dated June 6, 2011. The comments were addressed in the PCB Project Status Update for the Brown Residence submitted on March 15, 2013.

A summary of the PCB remediation activities conducted, including the results of verification testing, is provided in the following sections.

#### **3.1 SAMPLING AND ANALYTICAL METHODS**

Verification samples collected in support of the remediation activities described herein were collected in accordance with generally accepted procedures for environmental sampling. Surface wipe samples were collected using hexane-saturated gauze wipes in accordance with the standard wipe test method under 40 CFR 761.123.

Samples were transferred to Spectrum Analytical, Inc. under standard chain of custody procedures. Samples were extracted using USEPA Method 3540C (Soxhlet extraction) and analyzed for PCBs using USEPA Method 8082.

Summaries of the analytical results are presented on Tables 3-1 and 3-2 and described in the sections below. Locations of the samples are depicted on the figure provided in Appendix B. The complete analytical laboratory reports are provided in Appendix C.

#### **3.2 REMEDY IMPLEMENTATION**

Remedial activities were conducted as described in the following sections.

##### **3.2.1 Building Materials Removed**

In accordance with the May 2011 PCB Remediation Plan, following removal of the caulking, additional samples of brick and mortar were collected at distances of up to eight inches from the caulked joints in support of a waste segregation cut-line approach for these materials. A summary of the analytical results is presented on Table 3-1. The verification sample locations are presented on a figure provided in Appendix B. Analytical laboratory reports are included in Appendix C.

A summary of the samples collected and the analytical results is as follows:

- Vertical Joints – Samples of brick and mortar were collected in Room 110 and 113 from materials formerly in direct contact with the caulking and at a distance of eight inches from the joints. Analytical results indicated:
  - Brick – Analytical results from the two samples collected of brick formerly in direct contact with the caulked joints indicated that PCBs were present at concentrations  $> 1$  ppm (13.79 and 17.29 ppm). Analytical results from the two samples collected at a distance of eight inches from the former caulked joints indicated that PCBs were non-detect ( $< 0.077$  ppm) and present at a concentration of 0.2 ppm; and
  - Mortar – Analytical results from the two samples collected of mortar formerly in direct contact with the caulked joints indicated that PCBs were present at concentrations of 85.7 and 661 ppm. Analytical results from the two samples collected at a distance of eight inches from the caulked joint indicated that PCBs were present at concentrations of 0.474 and 3.739 ppm.
- Horizontal Joints – Samples of brick and mortar were collected at distances of up to six inches below the horizontal joints within the hallway areas outside the restrooms. Analytical results were as follows:
  - Brick – Two samples of brick were collected at a distance of four inches below the caulked joint. Analytical results indicated that PCBs were non-detect ( $< 0.239$  ppm) and present at a concentration of 0.0912 ppm; and
  - Mortar – Analytical results from the two samples of mortar collected at a distance of three inches from the caulked joint indicated that PCBs were present at concentrations of 31.74 and 44.5 ppm. Analytical results from the two samples collected at a distance of six inches below the caulked joints indicated that PCBs were present at concentrations of 0.353 and 1.975 ppm.

Based on these results, building materials to a minimum distance of eight inches from vertical joints and a minimum distance of six inches below horizontal joints contained PCBs at concentrations  $> 1$  ppm. Due to the overall project schedule which would not support multiple rounds of sampling, the project team decided to remove all brick and mortar materials within the project work area for off-site disposal as a single waste stream with the  $\geq 50$  ppm PCB containing caulking.

### 3.2.2 Building Materials Remaining In-Place

As described in the PCB Remediation Plan, the extent of PCB impacts in concrete materials (48 l.f. of joint at four concrete columns [in the restrooms and the hallways outside the restrooms]; and 24 l.f. of joint on the concrete ceiling) in Rooms 110 and 113 and in the hallway areas was not established. As such, the in-place management of these materials was incorporated into the remediation activities through encapsulation with a combination of liquid coatings and other physical barriers as described in the paragraphs below.

One coat of Sikagard 62 liquid epoxy coating was applied to concrete materials formally in direct contact with and to a distance of six inches from the former joint. Following curing, a coat of Sikagard 670W clear acrylic coating was applied over the Sikagard 62 liquid epoxy. Structural concrete surfaces in the restrooms were then covered with drywall as part of the restroom interior finish. Concrete ceilings throughout the work area and structural concrete surfaces within the hallway were coated with a final coat of acrylic latex paint to the first 90-degree angle from the joint. Finally, a bead of silicone caulking was installed over the former caulked joints along the newly installed wall to concrete column and ceiling joints.

Following curing of the caulking on the hallway joints, two verification wipe samples were collected from the hallway area and submitted for PCB analysis. Analytical results indicated that PCBs were non-detect ( $< 0.20$   $\mu\text{g}/100\text{cm}^2$ )

---

and present at a concentration of  $0.7 \mu\text{g}/100\text{cm}^2$ . Based on these results and the surface finishes (e.g., drywall or latex paint over Sikagard encapsulation coatings), no additional remediation activities are proposed to be conducted in this area. Additional monitoring of these locations will be conducted as part of the long term maintenance and monitoring program that will be initiated for the entire Sylvan complex.

## 4. DATA USABILITY ASSESSMENT

This data quality and data usability assessment has been conducted to review the samples collected in support of the remediation and verification activities. Data validation and review was conducted by a third-party validator, Data Check, Inc. of New Durham, New Hampshire. This review included a check of field documentation including sample collection and preservation methods, a check of the laboratory data and documentation, a review of the internal laboratory QA/QC procedures and results including surrogate recoveries, blank results, matrix spike (MS) and matrix spike duplicate (MSD) results, laboratory control standard (LCS) and laboratory control standard duplicate (LCSD) results, an evaluation of sample holding times, and field duplicate results. Data Check's data validation summaries are provided in Appendix C.

A summary of the data usability assessment for the data is presented below:

- All samples were extracted by USEPA Method 3540C (Soxhlet Extraction) and analyzed for PCBs by USEPA Method 8082.
- Consistent procedures and laboratory analysis of the data were achieved. Sample containers were packed on ice and delivered to the laboratory under standard chain of custody procedures. All samples were received at the laboratory within the acceptable temperature range. All samples were extracted and analyzed within allowable holding times for the method.
- Some samples were analyzed at dilutions due to the concentration of PCBs present in the samples and/or due to sample matrix. Elevated quantitation limits are reported in these samples as a result of the dilutions.
- A total of ten field duplicate samples were collected during the sampling events to assess the precision of the verification sample results. Relative percent difference (RPD) between the primary and associated duplicate samples met the acceptance criteria with the exception of two samples. Results of the primary and duplicate sample results for these samples were estimated based on this evaluation.
- The RPD between sample column results for individual samples were evaluated to assess the precision of the results. The RPD between sample column results were evaluated and determined to be within the acceptance criteria ( $\leq 25\%$ ) with the exception of eight samples. Analytical results from these samples were estimated based on this evaluation.
- Accuracy of the analytical data was assessed by reviewing the recoveries for MS, MSD, surrogates, LCS, and LCSD. Recoveries were identified outside the acceptance limits for eight of the samples; however, results were not qualified due to only one of the two surrogates being outside acceptance limits (surrogate recoveries) or interferences from other Aroclors and non-detect results (MS/MSD results).
- No analytes were detected in the method blanks or the field blank samples collected during the sampling events.
- The data packages were reviewed to ensure that all sample and associated quality assurance results were available. Results of the completeness review indicated that all collected samples were analyzed and all quality control results were available to complete the data validation process.

Based on this review, the data adequately represents the materials tested, and the samples are considered usable for the purposes of characterizing PCB-affected media and verifying remediation efforts in accordance with 40 CFR Part 761.

---

## **5. WASTE STORAGE, DISPOSAL, AND EQUIPMENT DECONTAMINATION**

Waste storage and disposal activities were completed in accordance with the procedures described in the PCB Remediation Plans and subsequent submittals. Caulking containing  $\geq 50$  ppm PCBs and PCB impacted building materials (backer rod, mortar, brick, etc.) scheduled to be removed were managed as a single waste stream and designated as  $\geq 50$  ppm PCBs. Polyethylene sheeting, PPE, and other disposable equipment and tools were also managed as  $\geq 50$  ppm PCB wastes within the same waste stream.

Following use, non-disposable equipment and tools were decontaminated using a double wipe with diesel soaked rags following gross removal of any dust or debris. Decontamination materials were managed for off-site disposal as  $\geq 50$  ppm PCB waste. No free liquids were generated during the remediation project.

Wastes generated during the project were collected in secured, lined and covered roll-off waste containers in accordance with 40 CFR 761.65. These containers were properly labeled and marked in accordance with 40 CFR 761.40.

A total of 24.6 tons of material in three roll-offs were shipped off-site as  $\geq 50$  ppm PCB wastes for disposal at Environmental Quality's Wayne Disposal Landfill in Belleville, Michigan.

Copies of PCB waste shipment records including manifests and certificates of disposal are provided in Appendix D.

## 6. SUMMARY AND CONCLUSIONS

The PCB remediation activities described in this Completion Report have been completed in accordance with the PCB Remediation Plans and subsequent communications with EPA.

The work completed included the segregation via bulk verification testing with subsequent removal and off-site disposal of approximately 25 tons of bulk PCB waste (caulking, brick and other building materials, poly sheeting, etc.) contained in three roll-off containers. The containers were transported for off-site disposal as  $\geq 50$  ppm PCB waste at Environmental Quality's Wayne Disposal Landfill in Belleville, Michigan.

In addition, the work included the encapsulation of building materials scheduled to remain in place containing PCBs at concentrations above high or low occupancy clean up levels, as applicable, using a combination of liquid coatings and physical barriers (e.g., drywall and door frames). Encapsulated materials requiring subsequent long term monitoring and maintenance are as follows:

- Exterior Brick at Horizontal Control Joints (4,107 l.f.) – Brick materials formerly in direct contact with caulking on all elevations and brick materials away from the joints in high occupancy areas;
- Exterior Brick at Vertical Control Joints (1,910 l.f.) – Brick materials formerly in direct contact with and away from the joints in high and low occupancy areas;
- Interior Structural Concrete Columns (96 s.f.) – Structural concrete column materials within the ADA restroom upgrade project work area; and
- Interior Concrete Ceilings (120 s.f.) – Concrete ceiling materials within the ADA restroom upgrade project work area.

PCB impacted materials that are to be managed in-place will be incorporated into a single Long Term Monitoring and Maintenance Plan for all three buildings within the Sylvan Residential Complex. The plan is being submitted under a separate cover.

As presented in previous submittals, the proposed plan to address any impacted ground surfaces adjacent to the Sylvan Residential Area buildings is to assess and remediate, if necessary, surfaces adjacent to the three buildings as a single event. At this time, it is anticipated that the characterization / assessment will be conducted during the next Summer break session (May - August 2014) with plan preparation and submittals, as needed in the Fall/Winter of 2014. Following the overall work schedule and to allow time for plan review, any remediation, if required, would be conducted during the following break session (May - August 2015).

**Table 2-1**  
**Summary of Parapet Wall Verification Sampling Results**

**Brown Residence - UMass**  
**Amherst, Massachusetts**

Joint		Sample Location	Building Elevation	Sample ID	Sample Date	Total PCBs (mg/kg)
Parapet Wall Cap Joint	Penthouse Parapet (210 l.f.)	1st row brick below soldier brick	N. Penthouse, west	BR-VBB-001	5/17/2011	<0.087
			N. Penthouse, east	BR-VBB-006	5/18/2011	<0.10
			S. Penthouse, west	BR-VBB-007	5/18/2011	<0.10
			S. Penthouse, east	BR-VBB-008	5/18/2011	0.2
			Mech. Penthouse, west	BR-VBB-009	5/18/2011	<0.10
	Building Parapet (750 l.f.)	1st row brick below soldier brick	North	BR-VBB-032	5/27/2011	<0.095
				BR-VBB-033	5/27/2011	<0.091
			East	BR-VBB-034	5/27/2011	<0.10
				BR-VBB-035	5/27/2011	0.13
				BR-VBB-038	5/27/2011	<0.10
				BR-VBB-042	5/27/2011	<0.095
				BR-VBB-044	5/27/2011	<0.10
				BR-VBB-046	5/27/2011	<0.095
			South	BR-VBB-049	5/27/2011	<0.10
				BR-VBB-051	6/1/2011	<0.091
			West	BR-VBB-090	6/24/2011	<0.10
				BR-VBB-093	6/24/2011	<0.095
				BR-VBB-096	6/24/2011	<0.095
				BR-VBB-098	6/24/2011	<0.10
				BR-VBB-102	6/24/2011	<0.091
				BR-VBB-104	6/24/2011	<0.091
Parapet Wall Control Joint (base of wall)	Parapet Wall (750 l.f.)	2nd row of brick above joint	North	BR-VBB-027	5/26/2011	0.26
				BR-VBB-029	5/26/2011	0.31
			East	BR-VBB-031	5/26/2011	0.26
				BR-VBB-036	5/27/2011	<0.095
				BR-VBB-041	5/27/2011	0.14
				BR-VBB-043	5/27/2011	0.16
				BR-VBB-045	5/27/2011	0.32
				BR-VBB-047	5/27/2011	0.67
			South	BR-VBB-050	5/27/2011	0.24
				BR-VBB-052	6/1/2011	<0.091
			West	BR-VBB-017	5/24/2011	0.35
				BR-VBB-091	6/24/2011	<0.095
				BR-VBB-094	6/24/2011	<0.095
				BR-VBB-097	6/24/2011	<0.10
				BR-VBB-101	6/24/2011	0.15
				BR-VBB-103	6/24/2011	0.11
				BR-VBB-105	6/24/2011	<0.091
Parapet Wall Vertical Control Joint	Inside Parapet Vertical (60 l.f.)	just past mortar of first half brick (4.5-5.5 inches)	East	BR-VBB-086	6/8/2011	0.28
				BR-VBB-087	6/8/2011	0.18
			West	BR-VBB-107	6/24/2011	0.26
				BR-VBB-108	6/24/2011	0.61
	Exterior Parapet Wall (140 l.f.)	just past mortar of first half brick (4.5-5.5 inches)	North	BR-VBB-088	6/8/2011	0.46
			South	BR-VBB-089	6/8/2011	0.31
			South	BR-VBB-053	6/1/2011	0.21
			East	BR-VBB-054	6/1/2011	0.28
			West	BR-VBB-092	6/24/2011	0.64

Notes:  
All samples extracted via method 3540C (Soxhlet Extraction) and analyzed via USEPA 8082.  
All PCBs reported as Aroclor 1254. No other Aroclors reported at concentrations greater than the minimum laboratory reporting limits.



**Table 2-2**  
**Summary of Control Joint Verification Sampling Results**

**Brown Residence - UMass  
Amherst, Massachusetts**

Joint	Sample Location	Building Elevation	Sample ID	Sample Date	Total PCBs (mg/kg)
Horizontal Control Joint (> 8' 8")	1st row of brick above joint (top of brick) (1.5 to 2.5 inches)	North	BR-CBB-010	2/3/2011	0.85
			BR-VBB-010	5/23/2011	<0.091
		West	BR-VBB-015	5/24/2011	1.4
			BR-VBB-019	5/24/2011	0.35 J
			BR-VBB-023	5/24/2011	2.4
			BR-VBB-055	6/1/2011	<0.10
			BR-VBB-057	6/1/2011	0.53
			BR-VBB-061	6/1/2011	0.12
			BR-VBB-064	6/3/2011	0.49
			BR-VBB-067	6/3/2011	1.1
			BR-VBB-069	6/3/2011	0.43
			BR-VBB-071	6/3/2011	0.37
		East	BR-VBB-109	6/29/2011	0.34
			BR-VBB-112	6/29/2011	0.18
			BR-VBB-114	6/29/2011	0.77
			BR-VBB-117	6/29/2011	0.11
			BR-VBB-121	6/29/2011	3.7
			BR-VBB-123	6/29/2011	0.57
			BR-VBB-125	6/29/2011	1.5
			BR-VBB-128	6/30/2011	1.1
			BR-VBB-130	6/30/2011	0.43
	1st row of brick below joint (2 to 3 inches)	East	BR-CBB-013	2/3/2011	4.1
	3rd row of brick below joint (6.5 to 7.5 inches) bottom of brick	West	BR-VBB-016	5/24/2011	0.73
			BR-VBB-018	5/24/2011	0.13
			BR-VBB-022	5/24/2011	0.67
			BR-VBB-024	5/24/2011	0.35
			BR-VBB-056	6/1/2011	0.95
			BR-VBB-058	6/1/2011	0.14
			BR-VBB-062	6/1/2011	<0.091
			BR-VBB-065	6/3/2011	0.8J
			BR-VBB-068	6/3/2011	0.33
			BR-VBB-070	6/3/2011	0.56J
			BR-VBB-072	6/3/2011	0.6
			BR-VBB-095	6/24/2011	<0.091
			BR-VBB-106	6/24/2011	<0.095
		East	BR-CBB-014	2/3/2011	20
			BR-VBB-037	5/27/2011	<0.091
			BR-VBB-048	5/27/2011	3.8
			BR-VBB-110	6/29/2011	0.36
			BR-VBB-113	6/29/2011	<0.095
			BR-VBB-115	6/29/2011	0.39
			BR-VBB-118	6/29/2011	0.1
			BR-VBB-122	6/29/2011	0.34
			BR-VBB-124	6/29/2011	2.0
			BR-VBB-126	6/29/2011	0.30
			BR-VBB-129	6/30/2011	0.33
			BR-VBB-131	6/30/2011	0.38
	4th row of brick below joint (7.5 to 8.5 inches)	North	BR-CBB-004	2/3/2011	< 0.087

**Table 2-2  
Summary of Control Joint Verification Sampling Results**

**Brown Residence - UMass  
Amherst, Massachusetts**

Joint	Sample Location	Building Elevation	Sample ID	Sample Date	Total PCBs (mg/kg)
Horizontal control joint (< 8' 8")	1st row of brick above joint (top of brick) (1.5 to 2.5 inches)	North	BR-CBB-020	2/3/2011	0.32
		East	BR-VBB-075	6/6/2011	0.41
			BR-VBB-081	6/6/2011	0.21
	West	BR-VBB-084	6/6/2011	0.27	
	1st row of brick below joint (1.5 to 2.5 inches)	South	BR-CBB-023	2/3/2011	0.18
	3rd row of brick below joint (6.0 to 7.5 inches) bottom of brick	South	BR-CBB-024	2/3/2011	0.23
		East	BR-VBB-076	6/6/2011	0.15
			BR-VBB-082	6/6/2011	0.28
West		BR-VBB-085	6/6/2011	1.2J	
Vertical control joint (> 8' 8")	Half brick adjacent to joint (2.5 to 3.5 inches)	West	BR-VBB-025	5/24/2011	19
			BR-VBB-066	6/3/2011	33
			BR-VBB-063	6/1/2011	0.38
		East	BR-VBB-054	6/1/2011	0.28
			BR-VBB-111	6/29/2011	2.1
			BR-VBB-116	6/29/2011	3.1
			BR-VBB-127	6/30/2011	83
			BR-VBB-132	6/30/2011	170
		South	BR-VBB-053	6/1/2011	0.21
		Vertical control joint (< 8' 8")	Half brick adjacent to joint (1.5 to 2 inches)	East	BR-CBB-016
South	BR-CBB-026			2/3/2011	13
West	BR-CBB-030			2/3/2011	0.92
Half brick adjacent to joint (2.5 to 3.5 inches)	West		BR-VBB-013	5/24/2011	0.21
			BR-VBB-014	5/24/2011	0.31
	North		BR-VBB-074	6/6/2011	1.1J
	East		BR-VBB-077	6/6/2011	0.23
			BR-VBB-078	6/6/2011	0.34J
South	BR-VBB-083		6/6/2011	0.94J	
Half brick adjacent to joint (4 to 5 inches)	East		BR-CBB-015	2/3/2011	0.19
	South	BR-CBB-027	2/3/2011	0.3	
	West	BR-CBB-031	2/3/2011	0.28	

Notes:  
 All samples submitted for PCB analysis were extracted via USEPA 3540C (Soxhlet Extraction) and analyzed via USEPA method 8082.  
 Total PCBs reported as Aroclor 1248 and 1254. All other Aroclors reported at concentrations below the minimum laboratory reporting limit.  
 J = Analytical results qualified as estimated based on data validation. See Appendix C for additional information.

**Table 2-3**  
**Summary of Epoxy Coating Verification Wipe Sampling Results**

**Brown Residence - UMass**  
**Amherst, Massachusetts**

Initial Sample ID	Building Elevation	Joint Type	Sample Date	Total PCBs (µg/100cm <sup>2</sup> )	Follow Up Sample ID	Sample Date	Total PCBs (µg/100cm <sup>2</sup> )
BR-VWB-143	West	Vertical	7/18/2011	<b>1.44</b>	BR-VWB-167	8/5/2011	< 0.20
BR-VWB-145		Vertical	7/18/2011	<b>1.61</b>	BR-VWB-166	8/5/2011	< 0.20
BR-VWB-147		Vertical	7/18/2011	<b>2.72</b>	BR-VWB-168	8/5/2011	<b>1.2</b>
BR-VWB-149		Vertical	7/18/2011	<b>3.80</b>	BR-VWB-169	8/5/2011	< 0.20
BR-VWB-151		Vertical	7/18/2011	<0.20	BR-VWB-175	8/8/2011	< 0.20
BR-VWB-153		Vertical	7/18/2011	<0.20	N/A	--	--
BR-VWB-137		Horizontal	7/18/2011	<0.20	N/A	--	--
BR-VWB-138		Horizontal	7/18/2011	0.71 J	N/A	--	--
BR-VWB-140		Horizontal	7/18/2011	<0.20	N/A	--	--
BR-VWB-141		Horizontal	7/18/2011	<0.20	N/A	--	--
BR-VWB-142		Horizontal	7/18/2011	<0.20	N/A	--	--
BR-VWB-144		Horizontal	7/18/2011	<0.20	N/A	--	--
BR-VWB-146		Horizontal	7/18/2011	0.33	N/A	--	--
BR-VWB-148		Horizontal	7/18/2011	0.92	N/A	--	--
BR-VWB-150		Horizontal	7/18/2011	<0.20	N/A	--	--
BR-VWB-152		Horizontal	7/18/2011	<0.20	N/A	--	--
BR-VWB-133		Horizontal	7/7/2011	0.41	BR-VWB-155	7/28/2011	< 0.20
BR-VWB-134		Horizontal	7/7/2011	<b>15</b>	BR-VWB-156	7/28/2011	< 0.20
BR-VWB-135	East	Horizontal	7/7/2011	<0.20	BR-VWB-137	7/18/2011	< 0.20
BR-VWB-136		Horizontal	7/7/2011	<b>1.4</b>	BR-VWB-158	7/28/2011	< 0.20
BR-VWB-154		Horizontal	7/18/2011	<0.20	N/A	--	--
BR-VWS-160		Horizontal	7/29/2011	0.3	N/A	--	--
BR-VWS-161		Vertical	7/29/2011	<0.20	N/A	--	--
BR-VWS-162		Horizontal	7/29/2011	0.58	N/A	--	--
BR-VWS-163		Vertical	7/29/2011	<0.20	N/A	--	--
BR-VWS-165		Horizontal	7/29/2011	0.24J	N/A	--	--
BR-VWS-170		Vertical	8/5/2011	0.37	N/A	--	--
BR-VWS-171		Horizontal	8/5/2011	<0.20	N/A	--	--
BR-VWS-172		Horizontal	8/5/2011	<0.20	N/A	--	--
BR-VWS-173		Horizontal	8/5/2011	<0.20	N/A	--	--
BR-VWS-174		Horizontal	8/5/2011	<0.20	N/A	--	--
BR-VWS-176		Horizontal	8/8/2011	0.24	N/A	--	--
BR-VWS-177		Horizontal	8/8/2011	<0.20	N/A	--	--
BR-VWS-178		Vertical	8/10/2011	<0.20	N/A	--	--
BR-VWS-180		Vertical	8/10/2011	<0.20	N/A	--	--
BR-VWS-181		Vertical	8/10/2011	<0.20	N/A	--	--

**Notes:**

Verification wipe samples collected from surfaces of encapsulated materials in accordance with 40 CFR 761.123.

All samples submitted for PCB analysis were extracted via USEPA 3540C (Soxhlet Extraction) and analyzed via USEPA method 8082.

Total PCBs reported as Aroclor 1248 and/or 1254. All other Aroclors reported at concentrations below the minimum laboratory reporting limits.

Shaded/bold results indicate total PCBs > 1 µg/100cm<sup>2</sup>.

Follow up samples collected after application of additional encapsulants.

N/A = Not Applicable

J = Analytical results qualified as estimated based on data validation. Additional information is provided in Appendix C.

**Table 2-4  
Summary of Clear Coating Verification Wipe Sampling Results**

**Brown Residence - UMass  
Amherst, Massachusetts**

Category	Occupancy	Façade	Sample ID	Sample Date	Total PCBs (mg/kg)
Horizontal Control Joints					
Clear Coat Wipe Samples (1 per 50 l.f.)	High (135 l.f.) 4 samples	East	BR-VWB-188	11/11/2011	< 0.20
			BR-VWB-189	11/11/2011	0.30
		South	BR-VWB-187	11/11/2011	< 0.20
Vertical Control Joints					
Clear Coat Wipe Samples (1 per 50 l.f.)	High (278 l.f.) 6 samples	East	BR-VWB-182	11/11/2011	< 0.20
			BR-VWB-185	11/11/2011	0.45
			BR-VWB-186	11/11/2011	0.50
			BR-VWB-190	11/11/2011	1.8
		West	BR-VWB-183	11/11/2011	0.50
			BR-VWB-184	11/11/2011	< 0.20
Clear Coat Wipe Samples (1 per 200 l.f.)	Low (1,632 l.f.) 9 samples	East	BR-VWB-500	11/11/2013	0.33
			BR-VWB-501	11/11/2013	< 0.20
			BR-VWB-502	11/11/2013	0.39
		North	BR-VWB-503	11/11/2013	< 0.20
		West	BR-VWB-504	11/11/2013	< 0.20
			BR-VWB-505	11/11/2013	< 0.20
			BR-VWB-506	11/11/2013	< 0.20
		South	BR-VWB-507	11/11/2013	< 0.20
			BR-VWB-508	11/11/2013	0.75

**Notes:**

Verification samples collected in accordance with the standard wipe test procedures of 40 CFR 761.123.

Samples extracted via method 3540C (Soxhlet Extraction) and analyzed for PCBS via USEPA method 8082.

PCBs reported as Aroclor 1254 and/or Aroclor 1260. No other Aroclors reported above the minimum laboratory reporting limit.

J = Analytical results qualified as estimated based on data validation. Additional information presented in Appendix C.

**Table 3-1**  
**Summary of Bulk Verification Sampling Results**  
**ADA Restroom Upgrade**

**Brown Residence - UMass**  
**Amherst, Massachusetts**

Building Materials	Location	Distance from Joint (inches)	Sample Date	Sample ID	Total PCBs (ppm)
<b>Vertical Brick Wall to Concrete Column Joints - Restroom</b>					
Brick	Room 113	0	6/20/2011	PCB-Bulk-02	13.40
	Room 110	0	6/20/2011	PCB-Bulk-04	17.30
	Room 113	8	6/27/2011	PCB-Bulk-12	< 0.077
	Room 110	8	6/27/2011	PCB-Bulk-14	0.20
Mortar	Room 113	0	6/20/2011	PCB-Bulk-03	85.7
	Rom 110	0	6/20/2011	PCB-Bulk-05	661
	Room 113	8	6/27/2011	PCB-Bulk-11	0.474
	Room 110	8	6/27/2011	PCB-Bulk-13	3.74
<b>Horizontal Brick Wall to Concrete Ceiling Joints - Hallway</b>					
Brick	Outside Kitchen	4	6/27/2011	PCB-Bulk-08	0.0912
	Vending Area	4	6/27/2011	PCB-Bulk-10	< 0.239
Mortar	Outside Kitchen	3	6/20/2011	PCB-Bulk-01	31.70
	Vending Area	3	6/20/2011	PCB-Bulk-06	44.500
	Outside Kitchen	6	6/27/2011	PCB-Bulk-07	0.353
	Vending Area	6	6/27/2011	PCB-Bulk-09	1.98

**Notes:**

1. Samples submitted to Spectrum Analytical Inc. for Soxhlet extraction (method 3540C) and analyzed for PCBs by EPA method 8082.
2. Total PCBs reported as Aroclor 1254 and/or Aroclor 1260. No other Aroclor reported at concentrations above the minimum laboratory reporting limits.

**Table 3-2**  
**Summary of Verification Wipe Sampling Results**  
**ADA Restroom Upgrade**

**Brown Residence - UMass**  
**Amherst, Massachusetts**

Building Materials	Location	Distance from Joint (inches)	Sample Date	Sample ID	Total PCBs ( $\mu\text{g}/100\text{cm}^2$ )
<b>Post-Encapsulation Verification Wipes</b>					
Caulking	Hallway	0	7/7/2011	Caulking-Wipe-01	0.70
	Hallway	0	7/7/2011	Caulking-Wipe-02	< 0.20

Notes:

1. Verification wipe samples collected in accordance with the standard wipe test procedure of 40 CFR 761.123.
2. Samples submitted to Spectrum Analytical Inc. for Soxhlet extraction (method 3540C) and analyzed for PCBs by EPA method 8082.
3. Total PCBs reported as Aroclor 1254. No other Aroclor reported at concentrations above the minimum laboratory reporting limits.



# University of Massachusetts Amherst Campus Map

July 2011

University Switchboard - (413) 545-0111

Tour Service - (413) 545-4237

Robsham Memorial Visitors Center - (413) 545-0306

## Map Key

- 0 500 1,000 Feet
- 31 Numbered Parking Lots
- P Metered/Public Parking
- ▲ PVTA Bus Stops
- ✕ Traffic Lights

**Project Location**

**Figure 1-1 Site Location Map**

\\ANDOVER\Projects\224166 UMass Amherst - Sylvan Residential PCBs.wip\Drawings\Status Report\Figure 2-1.dwg


FIRST FLOOR LOCATIONS  
(≤ 8' 8" ABOVE GROUND SURFACE)  
(HIGH OCCUPANCY USE)

Analytical Testing Results		
Above Horizontal Control Joints		
Distance Above Joint (inches)	Sample ID	Total PCBs (ppm)
1 - 1 1/2	BR-CBB-020	0.32
1 - 1 1/2	BR-VBB-075	0.41
1 - 1 1/2	BR-VBB-081	0.21
1 - 1 1/2	BR-VBB-084	0.27
Linear Footage: 135 l.f.		
1/8 - 1/2	BR-CBB-019	580*

Analytical Testing Results		
Below Horizontal Control Joints		
Distance Below Joint (inches)	Sample ID	Total PCBs (ppm)
1 1/2 - 2 1/2	BR-CBB-023	0.18
6.5 - 7.5	BR-VBB-076	0.15
6.5 - 7.5	BR-VBB-082	0.28
6.5 - 7.5	BR-VBB-085	1.2
6 - 7	BR-CBB-024	0.23
Linear Footage: 135 l.f.		
1/8 - 1/2	BR-CBB-022	2.5*

TYPICAL HORIZONTAL CONTROL JOINT

SCALE: NOT TO SCALE




UPPER FLOOR LOCATIONS  
(> 8' 8" ABOVE GROUND SURFACE)  
(LOW OCCUPANCY USE)

Analytical Testing Results		
Above Horizontal Control Joints		
Distance Above Joint (inches)	Sample ID	Total PCBs (ppm)
1 - 1 1/2	BR-CBB-010	0.85
1 1/2 - 2 1/2	BR-VBB-010	<0.91
1 1/2 - 2 1/2	BR-VBB-015	1.4
1 1/2 - 2 1/2	BR-VBB-019	0.35
1 1/2 - 2 1/2	BR-VBB-023	2.4
1 1/2 - 2 1/2	BR-VBB-055	<0.1
1 1/2 - 2 1/2	BR-VBB-057	0.53
1 1/2 - 2 1/2	BR-VBB-061	0.12
1 1/2 - 2 1/2	BR-VBB-064	0.49
1 1/2 - 2 1/2	BR-VBB-067	1.1
1 1/2 - 2 1/2	BR-VBB-069	0.43
1 1/2 - 2 1/2	BR-VBB-071	0.37
1 1/2 - 2 1/2	BR-VBB-109	0.34
1 1/2 - 2 1/2	BR-VBB-112	0.18
1 1/2 - 2 1/2	BR-VBB-114	0.77
1 1/2 - 2 1/2	BR-VBB-117	0.11
1 1/2 - 2 1/2	BR-VBB-121	3.7
1 1/2 - 2 1/2	BR-VBB-123	0.57
1 1/2 - 2 1/2	BR-VBB-125	1.5
1 1/2 - 2 1/2	BR-VBB-128	1.1
1 1/2 - 2 1/2	BR-VBB-130	0.43
Linear Footage: 3,972 l.f.		
1/8 - 1/2	BR-CBB-009	17*

Analytical Testing Results		
Below Horizontal Control Joints		
Distance Below Joint (inches)	Sample ID	Total PCBs (ppm)
2 - 3	BR-CBB-013	4.1
6 - 7	BR-CBB-014	20
6.5 - 7.5	BR-VBB-016	0.73
6.5 - 7.5	BR-VBB-018	0.13
6.5 - 7.5	BR-VBB-022	0.67
6.5 - 7.5	BR-VBB-024	0.35
6.5 - 7.5	BR-VBB-037	<0.091
6.5 - 7.5	BR-VBB-048	3.8
6.5 - 7.5	BR-VBB-056	0.95
6.5 - 7.5	BR-VBB-058	0.14
6.5 - 7.5	BR-VBB-062	<0.09
6.5 - 7.5	BR-VBB-065	0.8
6.5 - 7.5	BR-VBB-068	0.33
6.5 - 7.5	BR-VBB-070	0.56
6.5 - 7.5	BR-VBB-072	0.6
6.5 - 7.5	BR-VBB-095	<0.091
6.5 - 7.5	BR-VBB-106	<0.095
6.5 - 7.5	BR-VBB-110	0.36
6.5 - 7.5	BR-VBB-113	<0.095
6.5 - 7.5	BR-VBB-115	0.39
6.5 - 7.5	BR-VBB-118	0.1
6.5 - 7.5	BR-VBB-122	0.34
6.5 - 7.5	BR-VBB-124	2.0
6.5 - 7.5	BR-VBB-126	0.30
6.5 - 7.5	BR-VBB-129	0.33
6.5 - 7.5	BR-VBB-131	0.38
7.5 - 8.5	BR-CBB-004	<0.087
Linear Footage: 4,722 l.f.		
1/8 - 1/2	BR-CBB-012	2.7*

TYPICAL VERTICAL CONTROL JOINT (PLAN)

SCALE: NOT TO SCALE



FIRST FLOOR LOCATIONS  
(≤ 8' 8" ABOVE GROUND SURFACE)  
(HIGH OCCUPANCY USE)

Analytical Testing Results		
Vertical Control Joints		
Distance From Joint (inches)	Sample ID	Total PCBs (ppm)
1 1/2 - 2	BR-CBB-016	1.1
1 1/2 - 2	BR-CBB-026	13
1 1/2 - 2	BR-CBB-030	0.92
2 1/2 - 3 1/2	BR-VBB-013	0.21
2 1/2 - 3 1/2	BR-VBB-014	0.31
2 1/2 - 3 1/2	BR-VBB-074	1.1
2 1/2 - 3 1/2	BR-VBB-077	0.23
2 1/2 - 3 1/2	BR-VBB-078	0.34
2 1/2 - 3 1/2	BR-VBB-083	0.94
4 - 5	BR-CBB-015	0.19
4 - 5	BR-CBB-027	0.30
4 - 5	BR-CBB-031	0.28
Linear Footage: 278 l.f.		
1/8 - 1/2	BR-CBB-017	21*
1/8 - 1/2	BR-CBB-025	46*
1/8 - 1/2	BR-CBB-029	5400*

UPPER FLOOR LOCATIONS  
(> 8' 8" ABOVE GROUND SURFACE)  
(LOW OCCUPANCY USE)

Analytical Testing Results		
Vertical Control Joints		
Distance From Joint (inches)	Sample ID	Total PCBs (ppm)
2 1/2 - 3 1/2	BR-VBB-025	19
2 1/2 - 3 1/2	BR-VBB-063	0.38
2 1/2 - 3 1/2	BR-VBB-066	33
2 1/2 - 3 1/2	BR-VBB-111	2.1
2 1/2 - 3 1/2	BR-VBB-116	3.1
2 1/2 - 3 1/2	BR-VBB-127	83
2 1/2 - 3 1/2	BR-VBB-132	170
Linear Footage: 1,632 l.f.		

\* SAMPLE DEEMED NOT REPRESENTATIVE GIVEN POTENTIAL CROSS CONTAMINATION FROM EXISTING PCB CAULKING.

NOTES:

- VERIFICATION SAMPLES COLLECTED AT A FREQUENCY OF 1 SAMPLE PER 200 LINEAR FEET OF CAULKED JOINT AT UPPER FLOOR LOCATIONS (>8' 8" ABOVE GROUND SURFACE) AND AT A FREQUENCY OF 1 SAMPLE PER 50 LINEAR FEET OF CAULKED JOINT AT FIRST FLOOR LOCATIONS.
- THE NUMBER OF SAMPLES COLLECTED ABOVE HORIZONTAL CONTROL JOINTS >8'-8" ABOVE GROUND SURFACE IS BASED ON A TOTAL OF 3,972 LINEAR FEET OF HORIZONTAL JOINTS BECAUSE THE MATERIALS ABOVE THE PARAPET WALL CONTROL JOINT WERE SAMPLED FOR WASTE SEGREGATION AT A FREQUENCY OF 1 SAMPLE PER 50 LINEAR FEET. THESE RESULTS ARE NOT INCLUDED ON THIS FIGURE.

SUMMARY OF BRICK SAMPLING  
RESULTS VERTICAL AND  
HORIZONTAL CONTROL JOINTS

UNIVERSITY OF MASSACHUSETTS  
FACILITIES AND CAMPUS PLANNING DIV.  
BROWN RESIDENCE HALL

PCB REMEDIATION COMPLETION REPORT

JOB NO: 224166  
DATE: FEBRUARY 2012  
SCALE: AS NOTED

FIGURE 2-1

35 NEW ENGLAND BUSINESS CENTER  
ANDOVER, MASSACHUSETTS 01810  
866.702.6371 | www.woodardcurran.com



COMMITMENT & INTEGRITY DRIVE RESULTS

DESIGNED BY: GJF  
DRAWN BY: EVR  
CHECKED BY: JAH  
Figure 2-1.dwg



## **APPENDIX A: DUST MONITORING LOGS**

## Air Monitoring for the week: 5/16/11-5/20/11

Date: 5/19/11

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
1040	Background	Parking lot entrance	0.006	Misty	Caulking Removal
	Point A	Midpoint W. Side of Building	0.004		
	Point B	SWZ SW Corner of Building	0.008		
	Point C	Eastman Lane Exit	0.001		
1415	Background	Parking lot entrance	0.009	Misty	Caulking Removal
	Point A	Midpoint W. Side of Building	0.006		
	Point B	SWZ SW Corner of Building	0.011		
	Point C	Eastman Lane Exit	0.01		

Date: 5/20/11

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
930	Background	Parking lot entrance	0.002	Misty	Caulking Removal
	Point A	Midpoint W. Side of Building	0.004		
	Point B	SWZ SW Corner of Building	0.009		
	Point C	Eastman Lane Exit	0.001		
1130	Background	Parking lot entrance	0.001	Misty	Car Drove by, next reading 0.009
	Point A	Midpoint W. Side of Building	0.058		
	Point B	SWZ SW Corner of Building	0.026		
	Point C	Eastman Lane Exit	0.002		
1330	Background	Parking lot entrance	0.002	Misty	Trimming Trees Caulking Removal
	Point A	Midpoint W. Side of Building	0.023		
	Point B	SWZ SW Corner of Building	0.046		
	Point C	Eastman Lane Exit	0.002		

Project action level: 0.1 mg/m<sup>3</sup> above background

Air Monitoring for the week: 5/23/11-5/27/11

**Date: 5/23/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
900	Background	Parking lot entrance	0.002	Misty	Trying the new hammer drill method...
	Point A	Midpoint W. Side of Building	0.005		
	Point B	SWZ SW Corner of Building	0.001		
	Point C	Eastman Lane Exit	0.002		
1130	Background	Parking lot entrance	0.002	Misty	Caulking Removal
	Point A	Midpoint W. Side of Building	0.010		
	Point B	SWZ SW Corner of Building	0.021		
	Point C	Eastman Lane Exit	0.006		
1330	Background	Parking lot entrance	0.007	Misty	Scaffolding Work Generating dust at N end
	Point A	Midpoint W. Side of Building	0.000		Caulking Removal
	Point B	SWZ SW Corner of Building	0.001		
	Point C	Eastman Lane Exit	0.000		

**Date: 5/24/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
800	Background	Parking lot entrance	0.024	Cloudy/Windy	Caulking Removal
	Point A	Midpoint W. Side of Building	0.007		
	Point B	SWZ SW Corner of Building	0.026		
	Point C	Eastman Lane Exit	0.010		
1000	Background	Parking lot entrance	0.011	Cloudy	Caulking Removal
	Point A	Midpoint W. Side of Building	0.010		
	Point B	SWZ SW Corner of Building	0.019		
	Point C	Eastman Lane Exit	0.004		
1200	Background	Parking lot entrance	0.006	Cloudy	Caulking Removal
	Point A	Midpoint W. Side of Building	0.004		
	Point B	SWZ SW Corner of Building	0.009		
	Point C	Eastman Lane Exit	0.004		
1400	Background	Parking lot entrance	0.006	Cloudy	Caulking Removal
	Point A	Midpoint W. Side of Building	0.000		
	Point B	SWZ SW Corner of Building	0.010		
	Point C	Eastman Lane Exit	0.011		

**Date: 5/25/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
915	Background	Parking lot entrance	0.004	Sunny	Caulking Removal
	Point A	Midpoint W. Side of Building	0.000		
	Point B	SWZ SW Corner of Building	0.008		Caulking Removal
	Point C	Eastman Lane Exit	0.002		
1115	Background	Parking lot entrance	0.007	Sunny	Caulking Removal
	Point A	Midpoint W. Side of Building	0.012		
	Point B	SWZ SW Corner of Building	0.032		
	Point C	Eastman Lane Exit	0.004		
1315	Background	Parking lot entrance	0.006	Sunny	Caulking Removal
	Point A	Midpoint W. Side of Building	0.002		
	Point B	SWZ SW Corner of Building	0.000		
	Point C	Eastman Lane Exit	0.001		

**Date: 5/26/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
945	Background	Parking lot entrance	0.006	Cloudy	Caulking removal
	Point A	Midpoint W. Side of Building	0.032		
	Point B	SWZ SW Corner of Building	0.041		Caulking removal
	Point C	Eastman Lane Exit	0.004		
1120	Background	Parking lot entrance	0.007	Cloudy	Caulking removal
	Point A	Midpoint W. Side of Building	0.006		
	Point B	SWZ SW Corner of Building	0.007		
	Point C	Eastman Lane Exit	0.004		
1310	Background	Parking lot entrance	0.009	Cloudy/Windy	Caulking removal
	Point A	Midpoint W. Side of Building	0.027		
	Point B	SWZ SW Corner of Building	0.044		
	Point C	Eastman Lane Exit	0.016		

**Date: 5/27/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
1020	Background	Parking lot entrance	0.012	Sunny/Windy	Caulking Removal
	Point A	Midpoint W. Side of Building	0.044		
	Point B	SWZ SW Corner of Building	0.051		Caulking Removal
	Point C	Eastman Lane Exit	0.006		
	Point D	Center of Roof	0.014		Removing metal cap
1400	Background	Parking lot entrance	0.021	Sunny	Caulking Removal
	Point A	Midpoint W. Side of Building	0.011		
	Point B	SWZ SW Corner of Building	0.006		Caulking Removal
	Point C	Eastman Lane Exit	0.005		
	Point D	Center of Roof	0.029		Removing metal cap

**Project action level: 0.1 mg/m<sup>3</sup> above background**

Air Monitoring for the week: 5/31/11-6/3/11

**Date: 5/31/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
830	Background	Parking lot entrance	0.012	Sunny	Removing Caulking Removing Caulking Removing Metal Cap
	Point A	Midpoint W. Side of Building	0.013		
	Point B	SWZ SW Corner of Building	0.019		
	Point C	Eastman Lane Exit	0.004		
	Point D	Center of Roof	0.03		
1030	Background	Parking lot entrance	0.006	Sunny	Removing Caulking Removing Caulking Removing Metal Cap
	Point A	Midpoint W. Side of Building	0.014		
	Point B	SWZ SW Corner of Building	0.011		
	Point C	Eastman Lane Exit	0.007		
	Point D	Center of Roof	0.021		
1340	Background	Parking lot entrance	0.003	Sunny	Removing Caulking Removing Caulking Removing Metal Cap
	Point A	Midpoint W. Side of Building	0.009		
	Point B	SWZ SW Corner of Building	0.032		
	Point C	Eastman Lane Exit	0.010		
	Point D	Center of Roof	0.026		

**Date: 6/1/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
845	Background	Parking lot entrance	0.016	Sunny	windy
	Point A	Midpoint W. Side of Building	0.029		
	Point B	SWZ SW Corner of Building	0.048		
	Point C	Eastman Lane Exit	0.006		
	Point D	Center of Roof	0.034		
1045	Background	Parking lot entrance	0.002	Sunny	Caulking removal Caulking removal Removing Metal Cap
	Point A	Midpoint W. Side of Building	0.018		
	Point B	SWZ SW Corner of Building	0.001		
	Point C	Eastman Lane Exit	0.000		
	Point D	Center of Roof	0.01		
1300	Background	Parking lot entrance	0.009	Sunny	Caulking removal Removing Metal Cap
	Point A	Midpoint W. Side of Building	0.004		
	Point B	SWZ SW Corner of Building	0.000		
	Point C	Eastman Lane Exit	0.008		
	Point D	Center of Roof	0.002		

**Date: 6/2/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
900	Background	Parking lot entrance	0.002	Sunny	windy
	Point A	Midpoint W. Side of Building	0.014		
	Point B	SWZ SW Corner of Building	0.023		
	Point C	Eastman Lane Exit	0.011		
	Point D	Center of Roof	0.028		
1100	Background	Parking lot entrance	0.002	Sunny	Caulking Removal Caulking Removal Removing Soldier Brick
	Point A	Midpoint W. Side of Building	0.005		
	Point B	SWZ SW Corner of Building	0.001		
	Point C	Eastman Lane Exit	0.000		
	Point D	Center of Roof	0.018		
1400	Background	Parking lot entrance	0.010	Cloudy	Caulking Removal Caulking Removal Removing Soldier Brick
	Point A	Midpoint W. Side of Building	0.006		
	Point B	SWZ SW Corner of Building	0.009		
	Point C	Eastman Lane Exit	0.004		
	Point D	Center of Roof	0.008		

**Date: 6/3/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
815	Background	Parking lot entrance	0.001	Sunny	Caulking Removal Caulking Removal Removing Soldier Brick/RT Units
	Point A	Midpoint W. Side of Building	0.004		
	Point B	SWZ SW Corner of Building	0.000		
	Point C	Eastman Lane Exit	0.000		
	Point D	Center of Roof	0.009		
1015	Background	Parking lot entrance	0.002	Sunny	Caulking Removal Caulking Removal Removing Soldier Brick/RT Units
	Point A	Midpoint W. Side of Building	0.009		
	Point B	SWZ SW Corner of Building	0.027		
	Point C	Eastman Lane Exit	0.012		
	Point D	Center of Roof	0.01		
1215	Background	Parking lot entrance	0.007	Sunny	Caulking Removal Caulking Removal Removing Soldier Brick/RT Units
	Point A	Midpoint W. Side of Building	0.008		
	Point B	SWZ SW Corner of Building	0.006		
	Point C	Eastman Lane Exit	0.002		
	Point D	Center of Roof	0.005		
1415	Background	Parking lot entrance	0.006	Sunny	Caulking Removal Caulking Removal Removing Soldier Brick/RT Units
	Point A	Midpoint W. Side of Building	0.012		
	Point B	SWZ SW Corner of Building	0.022		
	Point C	Eastman Lane Exit	0.009		
	Point D	Center of Roof	0.006		

Project action level: 0.1 mg/m<sup>3</sup> above background

Air Monitoring for the week: 6/6/11-6/10/11

**Date: 6/6/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
800	Background	Parking lot entrance	0.003	Sunny	Removing Caulking
	Point A	Midpoint W. Side of Building	0.007		
	Point B	SWZ SW Corner of Building	0.002		
	Point C	Eastman Lane Exit	0.001		
	Point D	Center of Roof	0.005		Rooftop Work
1000	Background	Parking lot entrance	0.003	Sunny	Removing Caulking
	Point A	Midpoint W. Side of Building	0.012		
	Point B	SWZ SW Corner of Building	0.007		
	Point C	Eastman Lane Exit	0.002		
	Point D	Center of Roof	0.010		Rooftop Work
1330	Background	Parking lot entrance	0.008	Sunny	Removing Caulking
	Point A	Midpoint W. Side of Building	0.026		
	Point B	SWZ SW Corner of Building	0.026		
	Point C	Eastman Lane Exit	0.015		
	Point D	Center of Roof	0.018		Rooftop Work

**Date: 6/7/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
820	Background	Parking lot entrance	0.005	Sunny	Removing Caulking
	Point A	Midpoint W. Side of Building	0.009		
	Point B	SWZ SW Corner of Building	0.004		
	Point C	Eastman Lane Exit	0.002		
	Point D	Center of Roof	0.004		Parapet Wall Work
1020	Background	Parking lot entrance	0.006	Sunny	Removing Caulking
	Point A	Midpoint W. Side of Building	0.022		
	Point B	SWZ SW Corner of Building	0.029		
	Point C	Eastman Lane Exit	0.011		
	Point D	Center of Roof	0.034		Parapet Wall Work
1330	Background	Parking lot entrance	0.018	Sunny	Removing Caulking
	Point A	Midpoint W. Side of Building	0.006		
	Point B	SWZ SW Corner of Building	0.004		
	Point C	Eastman Lane Exit	0.001		
	Point D	Center of Roof	0.016		Parapet Wall Work

**Date: 6/8/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
815	Background	Parking lot entrance	0.002	Cloudy	Removing Caulking
	Point A	Midpoint W. Side of Building	0.000		
	Point B	SWZ SW Corner of Building	0.003		
	Point C	Eastman Lane Exit	0.001		
	Point D	Center of Roof	0.006		Rooftop Work
1015	Background	Parking lot entrance	0.000	Cloudy	Removing Caulking
	Point A	Midpoint W. Side of Building	0.002		
	Point B	SWZ SW Corner of Building	0.003		
	Point C	Eastman Lane Exit	0.001		
	Point D	Center of Roof	0.008		Rooftop Work
1400	Background	Parking lot entrance	0.004	Sunny	Removing Caulking
	Point A	Midpoint W. Side of Building	0.002		
	Point B	SWZ SW Corner of Building	0.004		
	Point C	Eastman Lane Exit	0.007		
	Point D	Center of Roof	0.016		Rooftop Work

**Date: 6/9/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
915	Background	Parking lot entrance	0.001	Rainy	Removing Caulking
	Point A	Midpoint W. Side of Building	0.002		
	Point B	SWZ SW Corner of Building	0.001		
	Point C	Eastman Lane Exit	0.000		
	Point D	Center of Roof	0.034		Mason's cutting mortar/Rooftop Work
1110	Background	Parking lot entrance	0.001	Rainy	Removing Caulking
	Point A	Midpoint W. Side of Building	0.007		
	Point B	SWZ SW Corner of Building	0.016		
	Point C	Eastman Lane Exit	0.001		
	Point D	Center of Roof	0.051		Mason's cutting mortar/Rooftop Work
1400	Background	Parking lot entrance	0.008	Sunny	Removing Caulking
	Point A	Midpoint W. Side of Building	0.006		
	Point B	SWZ SW Corner of Building	0.018		
	Point C	Eastman Lane Exit	0.004		
	Point D	Center of Roof	0.039		Mason's cutting mortar/Rooftop Work

**Date: 6/10/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
900	Background	Parking lot entrance	0.009	Sunny	Caulking Removal
	Point A	Midpoint W. Side of Building	0.014		
	Point B	SWZ SW Corner of Building	0.004		
	Point C	Eastman Lane Exit	0.005		
	Point D	Center of Roof	0.002		Rooftop Work
1100	Background	Parking lot entrance	0.01	Sunny	Caulking Removal
	Point A	Midpoint W. Side of Building	0.014		
	Point B	SWZ SW Corner of Building	0.029		
	Point C	Eastman Lane Exit	0.004		
	Point D	Center of Roof	0.034		Rooftop Work
1330	Background	Parking lot entrance	0.008	Sunny	Caulking Removal
	Point A	Midpoint W. Side of Building	0.004		
	Point B	SWZ SW Corner of Building	0.016		
	Point C	Eastman Lane Exit	0.000		
	Point D	Center of Roof	0.02		Rooftop Work

Project action level: 0.1 mg/m<sup>3</sup> above background

Air Monitoring for the week: 6/13/11-6/17/11

**Date: 6/13/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
815	Background	Parking lot entrance	0.003	Sunny	Removing Caulking
	Point A	Midpoint W. Side of Building	0.005		
	Point B	SWZ SW Corner of Building	0.009		Removing Caulking
	Point C	Eastman Lane Exit	0.016		Rooftop Work
	Point D	Center of Roof	0.034		
1015	Background	Parking lot entrance	0.000	Sunny	Removing Caulking
	Point A	Midpoint W. Side of Building	0.002		
	Point B	SWZ SW Corner of Building	0.007		Removing Caulking
	Point C	Eastman Lane Exit	0.000		Rooftop Work
	Point D	Center of Roof	0.056		
1330	Background	Parking lot entrance	0.006	Sunny	Removing Caulking
	Point A	Midpoint W. Side of Building	0.014		
	Point B	SWZ SW Corner of Building	0.007		Removing Caulking
	Point C	Eastman Lane Exit	0.005		Rooftop Work
	Point D	Center of Roof	0.019		

**Date: 6/14/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
810	Background	Parking lot entrance	0.000	Rain	Removing Caulking
	Point A	Midpoint W. Side of Building	0.003		
	Point B	SWZ SW Corner of Building	0.002		Removing Caulking
	Point C	Eastman Lane Exit	0.002		Parapet Wall Work
	Point D	Center of Roof	0.007		
1010	Background	Parking lot entrance	0.000	Rain	Removing Caulking
	Point A	Midpoint W. Side of Building	0.001		
	Point B	SWZ SW Corner of Building	0.000		Parapet Wall Work
	Point C	Eastman Lane Exit	0.000		
	Point D	Center of Roof	0.002		
1310	Background	Parking lot entrance	0.006	Cloudy	Removing Caulking
	Point A	Midpoint W. Side of Building	0.004		
	Point B	SWZ SW Corner of Building	0.009		Parapet Wall Work
	Point C	Eastman Lane Exit	0.002		
	Point D	Center of Roof	0.011		

**Date: 6/15/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
800	Background	Parking lot entrance	0.007	Sunny	Removing Caulking
	Point A	Midpoint W. Side of Building	0.015		
	Point B	SWZ SW Corner of Building	0.004		Rooftop Work
	Point C	Eastman Lane Exit	0.002		
	Point D	Center of Roof	0.046		
1000	Background	Parking lot entrance	0.001	Sunny	Removing Caulking
	Point A	Midpoint W. Side of Building	0.009		
	Point B	SWZ SW Corner of Building	0.012		Rooftop Work (dust from non-PCB source)
	Point C	Eastman Lane Exit	0.006		
	Point D	Center of Roof	0.072		
1330	Background	Parking lot entrance	0.000	Sunny	Removing Caulking
	Point A	Midpoint W. Side of Building	0.004		
	Point B	SWZ SW Corner of Building	0.006		Rooftop Work
	Point C	Eastman Lane Exit	0.003		
	Point D	Center of Roof	0.036		

**Date: 6/16/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
1300	Background	Parking lot entrance	0.004	Cloudy	Removing Caulking
	Point A	Midpoint W. Side of Building	0.012		
	Point B	SWZ SW Corner of Building	0.012		Removing Caulking
	Point C	Eastman Lane Exit	0.009		Mason's cutting mortar/Rooftop Work
	Point D	Center of Roof	0.041		

**Date: 6/17/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
830	Background	Parking lot entrance	0.000	Rainy	Caulking Removal
	Point A	Midpoint W. Side of Building	0.000		
	Point B	SWZ SW Corner of Building	0.001		Rooftop Work
	Point C	Eastman Lane Exit	0.001		
	Point D	Center of Roof	0.005		
1030	Background	Parking lot entrance	0.002	Rainy	Caulking Removal
	Point A	Midpoint W. Side of Building	0.000		
	Point B	SWZ SW Corner of Building	0.001		Rooftop Work
	Point C	Eastman Lane Exit	0.003		
	Point D	Center of Roof	0.016		
1330	Background	Parking lot entrance	0.000	Rainy	Caulking Removal
	Point A	Midpoint W. Side of Building	0.004		
	Point B	SWZ SW Corner of Building	0.000		Rooftop Work
	Point C	Eastman Lane Exit	0.002		
	Point D	Center of Roof	0.014		

Project action level: 0.1 mg/m<sup>3</sup> above background

Air Monitoring for the week: 6/20/11-6/24/11

**Date: 6/24/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
1000	Background	Parking lot entrance	0.002	Rainy	Caulking Removal
	Point A	Midpoint W. Side of Building	0.000		
	Point B	SWZ SW Corner of Building	0.004		
	Point C	Eastman Lane Exit	0.003		Soldier Brick Removal
	Point D	Center of Roof	0.015		
1200	Background	Parking lot entrance	0.006	Rainy	Caulking Removal
	Point A	Midpoint W. Side of Building	0.004		
	Point B	SWZ SW Corner of Building	0.000		
	Point C	Eastman Lane Exit	0.000		Parapet vertical removal
	Point D	Center of Roof	0.023		

Project action level: 0.1 mg/m<sup>3</sup> above background

Air Monitoring for the week: 6/27/11-7/1/11

**Date: 6/28/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
800	Background	Parking lot entrance	0.014	Cloudy	
	Point A	Midpoint W. Side of Building	0.008		
	Point B	SWZ SW Corner of Building	0.011		
	Point C	Eastman Lane Exit	0.002		
	Point D	Center of Roof	0.041		
1000	Background	Parking lot entrance	0.008	Cloudy	
	Point A	Midpoint W. Side of Building	0.005		
	Point B	SWZ SW Corner of Building	0.000		
	Point C	Eastman Lane Exit	0.001		
	Point D	Center of Roof	0.018		
1330	Background	Parking lot entrance	0.003	Cloudy	
	Point A	Midpoint W. Side of Building	0.009		
	Point B	SWZ SW Corner of Building	0.002		
	Point C	Eastman Lane Exit	0.001		
	Point D	Center of Roof	0.006		

**Date: 6/29/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
900	Background	Parking lot entrance	0.004	Rainy	
	Point A	Midpoint W. Side of Building	0.009		
	Point B	SWZ SW Corner of Building	0.001		
	Point C	Eastman Lane Exit	0.002		
	Point D	Center of Roof	0.008		
1030	Background	Parking lot entrance	0.004	Sunny	
	Point A	Midpoint W. Side of Building	0.002		
	Point B	SWZ SW Corner of Building	0.007		
	Point C	Eastman Lane Exit	0.014		
	Point D	Center of Roof	0.026		
1330	Background	Parking lot entrance	0.000	Sunny	
	Point A	Midpoint W. Side of Building	0.002		
	Point B	SWZ SW Corner of Building	0.006		
	Point C	Eastman Lane Exit	0.003		
	Point D	Center of Roof	0.052		

**Date: 6/30/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
900	Background	Parking lot entrance	0.000	Clear	
	Point A	Midpoint W. Side of Building	0.001		
	Point B	SWZ SW Corner of Building	0.007		
	Point C	Eastman Lane Exit	0.001		
	Point D	Center of Roof	0.058		
1230	Background	Parking lot entrance	0.000	Clear	
	Point A	Midpoint W. Side of Building	0.000		
	Point B	SWZ SW Corner of Building	0.001		
	Point C	Eastman Lane Exit	0.000		
	Point D	Center of Roof	0.004		
1505	Background	Parking lot entrance	0.001	Clear	
	Point A	Midpoint W. Side of Building	0.002		
	Point B	SWZ SW Corner of Building	0.002		
	Point C	Eastman Lane Exit	0.000		

**Date: 7/1/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
730	Background	Parking lot entrance	0.001	Clear	
	Point A	Midpoint W. Side of Building	0.004		
	Point B	SWZ SW Corner of Building	0.001		
	Point C	Eastman Lane Exit	0.004		
1015	Background	Parking lot entrance	0.001	Clear	
	Point A	Midpoint W. Side of Building	0.001		
	Point B	SWZ SW Corner of Building	0.001		
	Point C	Eastman Lane Exit	0.005		
1415	Background	Parking lot entrance	0.000	Clear	
	Point A	Midpoint W. Side of Building	0.002		
	Point B	SWZ SW Corner of Building	0.000		
	Point C	Eastman Lane Exit	0.003		

Project action level: 0.1 mg/m<sup>3</sup> above background



Air Monitoring for the week: 7/5/11-7/8/11

**Date: 7/5/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
915	Background	Parking lot entrance	0.017		
	Point A	Midpoint W. Side of Building	0.014		
	Point B	SWZ SW Corner of Building	0.015		
	Point C	Benches on East Side	0.014		
1120	Background	Parking lot entrance	0.014		
	Point A	Midpoint W. Side of Building	0.014		
	Point B	SWZ SW Corner of Building	0.015		
	Point C	Benches on East Side	0.015		
1425	Background	Parking lot entrance	0.01		
	Point A	Midpoint W. Side of Building	0.007		
	Point B	SWZ SW Corner of Building	0.011		
	Point C	Benches on East Side	0.013		

**Date: 7/6/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
830	Background	Parking lot entrance	0.002		
	Point A	Midpoint W. Side of Building	0.001		
	Point B	SWZ SW Corner of Building	0.003		
	Point C	Benches on East Side	0.002		
1040	Background	Parking lot entrance	0.003	humid	
	Point A	Midpoint W. Side of Building	0.003		
	Point B	SWZ SW Corner of Building	0.002		
	Point C	Benches on East Side	0.002		

Project action level: 0.1 mg/m<sup>3</sup> above background

Air Monitoring for the week: 7/18/11-7/22/11

**Date: 7/19/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
1320	Background	Parking lot entrance	0.012	Sunny	
	Point A	Midpoint W. Side of Building	0.022		
	Point B	SWZ SW Corner of Building	0.004		
	Point C	Benches on East Side	0.007		

**Date: 7/20/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
800	Background	Parking lot entrance	0.000	Cloudy	
	Point A	Midpoint W. Side of Building	0.002		
	Point B	SWZ SW Corner of Building	0.007		
	Point C	Benches on East Side	0.001		
1000	Background	Parking lot entrance	0.006	Sunny	
	Point A	Midpoint W. Side of Building	0.004		
	Point B	SWZ SW Corner of Building	0.009		
	Point C	Benches on East Side	0.001		
1330	Background	Parking lot entrance	0.002	Sunny	
	Point A	Midpoint W. Side of Building	0.005		
	Point B	SWZ SW Corner of Building	0.001		
	Point C	Benches on East Side	0.002		

**Date: 7/21/11**

Time		Location	Reading (mg/m <sup>3</sup> )	Weather Conditions	Activity
830	Background	Parking lot entrance	0.004	Cloudy	
	Point A	Midpoint W. Side of Building	0.000		
	Point B	SWZ SW Corner of Building	0.001		
	Point C	Benches on East Side	0.000		
1030	Background	Parking lot entrance	0.007	Sunny	
	Point A	Midpoint W. Side of Building	0.002		
	Point B	SWZ SW Corner of Building	0.000		
	Point C	Benches on East Side	0.004		
1330	Background	Parking lot entrance	0.006	Sunny	
	Point A	Midpoint W. Side of Building	0.012		
	Point B	SWZ SW Corner of Building	0.015		
	Point C	Benches on East Side	0.009		

Project action level: 0.1 mg/m<sup>3</sup> above background

## **APPENDIX B: VERIFICATION SAMPLE LOCATIONS**





### LEGEND

- CB # CRACKED BRICK MASONRY TO BE REPLACED # INDICATES UNITS
- DM # DETERIORATED MORTAR TO BE REPOINTED # INDICATES SQUARE FEET
- ST # STAINING TO BE CLEANED # INDICATES SQUARE FEET
- VCJ # VERTICAL CONTROL JOINT TO BE REPLACED # INDICATES LINEAR FEET
- [CJ] FLOOR TRANSITION CONTROL JOINT; TYPICAL EVERY OTHER FLOOR (3 LF EACH JOINT)
- [HCJ-A] CONTROL JOINT AT LINTEL (8 LF EACH JOINT)
- [HCJ-B] CONTROL JOINT AT WINDOW HEAD (4 LF EACH JOINT)
- [HCJ-C] CONTROL JOINT AT WINDOW HEAD (2 LF EACH JOINT)
- STEP CRACK THROUGH MASONRY; REMOVE MASONRY AND REPOINT AREA # INDICATES LINEAR FEET

NOTE: WINDOW PERIMETER SEALANTS AND RECESSED ALCOVE SEALANTS ARE NOT IN CONTRACT




### LEGEND

- BR-VWB-177 VERIFICATION WIPE SAMPLE LOCATION AND IDENTIFIER COLLECTED FROM ENCAPSULATED MATERIALS WITHIN THE RETURN OF THE HORIZONTAL CONTROL JOINT
- BR-VWB-200 VERIFICATION WIPE SAMPLE LOCATION AND IDENTIFIER COLLECTED FROM ENCAPSULATED MATERIALS WITHIN THE RETURN OF THE VERTICAL CONTROL JOINT
- WV-VWB-189 VERIFICATION WIPE SAMPLE LOCATION AND IDENTIFIER COLLECTED FROM ENCAPSULATED MATERIALS AWAY FROM THE HORIZONTAL CONTROL JOINT
- WV-VWB-165 VERIFICATION WIPE SAMPLE LOCATION AND IDENTIFIER COLLECTED FROM ENCAPSULATED MATERIALS AWAY FROM THE VERTICAL CONTROL JOINT

1 EAST ELEVATION  
SCALE: 1/8" = 1'-0" ±

- ### GENERAL NOTES
1. THE INFORMATION SHOWN ON THIS DRAWING HAS BEEN COMPILED FROM VARIOUS SOURCES, AND MAY NOT REFLECT THE ACTUAL CONDITIONS AT THE TIME OF CONSTRUCTION.
  2. FOR THE SAKE OF CLARITY, EACH INDIVIDUAL DETAIL ON THIS SHEET HAS NOT BEEN INDICATED. INSTALLATION DETAILS HAVE BEEN INDICATED FOR TYPICAL COMPONENTS AT RANDOM LOCATIONS.
  3. HATCH PATTERNS ARE FOR REPRESENTATION ONLY AND SHOULD NOT BE USED AS A MEANS FOR QUANTIFYING.
  4. ALL ITEMS OF CONSTRUCTION SHALL BE IN ACCORDANCE WITH LOCAL, STATE AND FEDERAL REGULATIONS APPLICABLE TO THE PROJECT.
  5. THE CONTRACTOR IS CAUTIONED THAT DUE TO BUILDING OCCUPANCY, THE OWNER REQUIRES COMPLIANCE ON WORK HOURS, SCHEDULING, SET-UP, CLEANUP, PARKING, SECURITY, ETC. REFER TO SPECIFICATIONS FOR OWNER REQUIREMENTS.
  6. DETAILS NOT DEPICTED SHALL BE CONSTRUCTED IN A MANNER CONSISTENT WITH THE DETAIL DRAWINGS.
  7. AREAS NOT NOTED ON THESE DRAWINGS EXHIBITING SIMILAR DEFECTS AS THOSE SHOWN SHALL BE REPAIRED IN A SIMILAR MANNER. REFER TO SECTION 01025 UNIT PRICES FOR ESTIMATED QUANTITIES.
  8. REFER TO SHEET AS FOR ABOVE ROOF LINE PENTHOUSE ELEVATIONS.

- NOTES:
1. ORIGINAL DESIGN DRAWING BY GALE ASSOCIATES, INC. MODIFIED WITH THE ADDITION OF VERIFICATION SAMPLES COLLECTED DURING PCB REMEDIATION ACTIVITIES. ALL OTHER INFORMATION INCLUDED AS PRESENTED IN THE ORIGINAL DESIGN DOCUMENTS.
  2. VERIFICATION SAMPLE LOCATIONS APPROXIMATED BASED ON FIELD MEASUREMENTS.
  3. VERIFICATION WIPE SAMPLES FOR WHICH FOLLOW-UP SAMPLES WERE COLLECTED AFTER APPLICATION OF ADDITIONAL COATINGS ARE NOT DEPICTED ON THIS DRAWING.



APPENDIX B BROWN RESIDENTIAL VERIFICATION SAMPLE LOCATIONS  
EAST ELEVATION WIPE SAMPLES

Gale Associates, Inc.  
Cynthia Tien  
163 Liberty Parkway (Weymouth), MA 02190-0001  
P 781 335-0465 F 781 335-0467 www.galeinc.com  
Boston Baltimore Orlando San Francisco

**GALE**

REV. NO.	DESCRIPTION	BY	APP'D	DATE
1	UNIVERSITY OF MASSACHUSETTS FACILITIES AND CAMPUS PLANNING DIVISION			

**BROWN RESIDENCE HALL**  
ROOF AND BUILDING ENVELOPE UPGRADE  
EAST ELEVATION

BY	DATE	PROJECT NO.	PROJ.-CONTRACT NO.
DRN	2/9/11	10-001716	UMA 11-01
APP'D	2/9/11	SCALE	SHEET 4 OF 15
CHKD	2/9/11	DRAWING NUMBER	
APP'D	2/9/11	D-A-426-10-001715-A3	

CADD FILE: R22360-A3 PLOT 111







**LEGEND**


- CR # CRACKED BRICK MASONRY TO BE REPLACED # INDICATES UNITS
- SB # SPALLED BRICK MASONRY TO BE REPLACED # INDICATES UNITS
- DM # DETERIORATED MORTAR TO BE REPOINTED # INDICATES SQUARE FEET
- ST # STAINING TO BE CLEANED # INDICATES SQUARE FEET
- VCJ # VERTICAL CONTROL JOINT TO BE REPLACED # INDICATES LINEAR FEET
- CJ FLOOR TRANSITION CONTROL JOINT; TYPICAL EVERY OTHER FLOOR (3 LF EACH JOINT)
- HCJ-A CONTROL JOINT AT LINTEL (9 LF EACH JOINT)
- HCJ-B CONTROL JOINT AT WINDOW HEAD (4 LF EACH JOINT)
- HCJ-C CONTROL JOINT AT WINDOW HEAD (2 LF EACH JOINT)
- STEP CRACK THROUGH MASONRY; REMOVE MASONRY AND REPOINT AREA # INDICATES LINEAR FEET

**1 WEST ELEVATION**  
SCALE: 1/8" = 1'-0" ± 0 4' 8' 16'



**APPENDIX B BROWN RESIDENTIAL VERIFICATION SAMPLE LOCATIONS  
WEST ELEVATION WIPE SAMPLES**

- GENERAL NOTES**
1. THE INFORMATION SHOWN ON THIS DRAWING HAS BEEN COMPILED FROM VARIOUS SOURCES, AND MAY NOT REFLECT THE ACTUAL CONDITIONS AT THE TIME OF CONSTRUCTION.
  2. FOR THE SAKE OF CLARITY, EACH INDIVIDUAL DETAIL ON THIS SHEET HAS NOT BEEN INDICATED. INSTALLATION DETAILS HAVE BEEN INDICATED FOR TYPICAL COMPONENTS AT RANDOM LOCATIONS.
  3. HATCH PATTERNS ARE FOR REPRESENTATION ONLY AND SHOULD NOT BE USED AS A MEANS FOR QUANTIFYING.
  4. ALL ITEMS OF CONSTRUCTION SHALL BE IN ACCORDANCE WITH LOCAL, STATE AND FEDERAL REGULATIONS APPLICABLE TO THE PROJECT.
  5. THE CONTRACTOR IS CAUTIONED THAT DUE TO BUILDING OCCUPANCY, THE OWNER REQUIRES COMPLIANCE ON WORK HOURS, SCHEDULING, SET-UP, CLEANUP, PARKING, SECURITY, ETC. REFER TO SPECIFICATIONS FOR OWNER REQUIREMENTS.
  6. DETAILS NOT DEPICTED SHALL BE CONSTRUCTED IN A MANNER CONSISTENT WITH THE DETAIL DRAWINGS.
  7. AREAS NOT NOTED ON THESE DRAWINGS EXHIBITING SIMILAR DEFECTS AS THOSE SHOWN SHALL BE REPAIRED IN A SIMILAR MANNER. REFER TO SECTION 07025 UNIT PRICES FOR ESTIMATED QUANTITIES.
  8. REFER TO SHEET AB FOR ABOVE ROOF LINE PENTHOUSE ELEVATIONS.



- LEGEND**
- BR-VWB-152 VERIFICATION WIPE SAMPLE LOCATION AND IDENTIFIER COLLECTED FROM ENCAPSULATED MATERIALS WITHIN THE RETURN OF THE HORIZONTAL CONTROL JOINT
  - BR-VWB-175 VERIFICATION WIPE SAMPLE LOCATION AND IDENTIFIER COLLECTED FROM ENCAPSULATED MATERIALS WITHIN THE RETURN OF THE VERTICAL CONTROL JOINT
  - WHI-VWS-157 VERIFICATION WIPE SAMPLE LOCATION AND IDENTIFIER COLLECTED FROM ENCAPSULATED MATERIALS AWAY FROM THE HORIZONTAL CONTROL JOINT
  - WHI-VWS-164 VERIFICATION WIPE SAMPLE LOCATION AND IDENTIFIER COLLECTED FROM ENCAPSULATED MATERIALS AWAY FROM THE VERTICAL CONTROL JOINT

- NOTES:**
1. ORIGINAL DESIGN DRAWING BY GALE ASSOCIATES, INC. MODIFIED WITH THE ADDITION OF VERIFICATION SAMPLES COLLECTED DURING PCB REMEDIATION ACTIVITIES. ALL OTHER INFORMATION INCLUDED AS PRESENTED IN THE ORIGINAL DESIGN DOCUMENTS.
  2. VERIFICATION SAMPLE LOCATIONS APPROXIMATED BASED ON FIELD MEASUREMENTS.
  3. VERIFICATION WIPE SAMPLES FOR WHICH FOLLOW-UP SAMPLES WERE COLLECTED AFTER APPLICATION OF ADDITIONAL COATINGS ARE NOT DEPICTED ON THIS DRAWING.

Gale Associates, Inc.  
Engineers Planners  
183 Liberty Parkway | Weymouth, MA 02190-0994  
P: 781.335.0466 F: 781.335.0457 www.galeco.com

**GALE**

REV. NO. DESCRIPTION BY APP'D DATE


**UNIVERSITY OF MASSACHUSETTS  
FACILITIES AND CAMPUS PLANNING DIVISION**

**BROWN RESIDENCE HALL  
ROOF AND BUILDING ENVELOPE UPGRADES  
WEST ELEVATION**


DRN.	HOM	10.23.09	PROJECT NO.	10-001716	PROJECT-CONTRACT NO.	UMA 11-51
APP'D	CH	10.23.09	SCALE	1/8"=1'-0"	SHEET	8 OF 14
CKD.	CH	10.23.09	DRAWING NUMBER	D-A-428-10-001716-A5		
APP'D	CH	10.23.09				

CADD FILE: 822360-A5 PLOT 1:1







**1 SOUTH ELEVATION**  
SCALE: 1/8"=1'-0"±



**VERTICAL CONTROL JOINTS**




# **APPENDIX B BROWN RESIDENTIAL VERIFICATION SAMPLE LOCATIONS NORTH AND SOUTH ELEVATION WIPE SAMPLES**



**2 NORTH ELEVATION**  
SCALE: 1/8"=1'-0"±

NOTE: PARTIAL ELEVATIONS AT STAIRWELLS ARE NOT SHOWN AS THERE ARE NO MASONRY REPAIRS AT THESE LOCATIONS. ACCESS WILL STILL BE REQUIRED TO PERFORM SEALANT REPAIRS.



## **LEGEND**

- CB # CRACKED BRICK MASONRY TO BE REPLACED # INDICATES UNITS
- DM # DETERIORATED MORTAR TO BE REPOINTED # INDICATES SQUARE FEET
- AG # ALGAE GROWTH TO BE CLEANED # INDICATES SQUARE FEET
- EF # EFFLORESCENCE TO BE CLEANED # INDICATES SQUARE FEET
- VCJ # VERTICAL CONTROL JOINT TO BE REPLACED # INDICATES LINEAR FEET
- HCJ-D CONTROL JOINT AT FLOOR LEVEL (9'-10" EACH JOINT)
- STEP CRACK THROUGH MASONRY; REMOVE MASONRY AND REPOINT AREA # INDICATES LINEAR FEET

## **GENERAL NOTES**

- THE INFORMATION SHOWN ON THIS DRAWING HAS BEEN COMPILED FROM VARIOUS SOURCES, AND MAY NOT REFLECT THE ACTUAL CONDITIONS AT THE TIME OF CONSTRUCTION.
- FOR THE SAKE OF CLARITY, EACH INDIVIDUAL DETAIL ON THIS SHEET HAS NOT BEEN INDICATED. INSTALLATION DETAILS HAVE BEEN INDICATED FOR TYPICAL COMPONENTS AT RANDOM LOCATIONS.
- HATCH PATTERNS ARE FOR REPRESENTATION ONLY AND SHOULD NOT BE USED AS A MEANS FOR QUANTIFYING.
- ALL ITEMS OF CONSTRUCTION SHALL BE IN ACCORDANCE WITH LOCAL, STATE AND FEDERAL REGULATIONS APPLICABLE TO THE PROJECT.
- THE CONTRACTOR IS CAUTIONED THAT DUE TO BUILDING OCCUPANCY, THE OWNER REQUIRES COMPLIANCE ON WORK HOURS, SCHEDULING, SET-UP, CLEANUP, PARKING, SECURITY, ETC. REFER TO SPECIFICATIONS FOR OWNER REQUIREMENTS.
- DETAILS NOT DEPICTED SHALL BE CONSTRUCTED IN A MANNER CONSISTENT WITH THE DETAIL DRAWINGS.
- AREAS NOT NOTED ON THESE DRAWINGS EXHIBITING SIMILAR DEFECTS AS THOSE SHOWN SHALL BE REPAIRED IN A SIMILAR MANNER. REFER TO SECTION 01025 UNIT PRICES FOR ESTIMATED QUANTITIES.
- REFER TO SHEET A8 FOR ABOVE ROOF LINE PENTHOUSE ELEVATIONS.


REFER TO DETAILS A, 26, 27, AND 28 FOR TYPICAL SEALANT REPAIRS

## **NOTES:**


- ORIGINAL DESIGN DRAWING BY GALE ASSOCIATES, INC. MODIFIED WITH THE ADDITION OF VERIFICATION SAMPLES COLLECTED DURING PCB REMEDIATION ACTIVITIES. ALL OTHER INFORMATION INCLUDED AS PRESENTED IN THE ORIGINAL DESIGN DOCUMENTS.
- VERIFICATION SAMPLE LOCATIONS APPROXIMATED BASED ON FIELD MEASUREMENTS.
- VERIFICATION WIPE SAMPLES FOR WHICH FOLLOW-UP SAMPLES WERE COLLECTED AFTER APPLICATION OF ADDITIONAL COATINGS ARE NOT DEPICTED ON THIS DRAWING.

Gale Associates, Inc. Engineers Planners 165 Liberty Parkway   Weymouth, MA 02190-0024 P 781.355.6455 F 781.355.6457 www.gale.com Boston Baltimore Orlando San Francisco			
REV. NO.	DESCRIPTION	BY	APP'D DATE
1	UNIVERSITY OF MASSACHUSETTS FACILITIES AND CAMPUS PLANNING DIVISION		
<b>BROWN RESIDENCE HALL</b> ROOF AND BUILDING ENVELOPE UPGRADES NORTH & SOUTH ELEVATIONS			
BY	DATE	PROJECT NO.	PROJ.-CONTRACT NO.
DRN	3/9/11	10-001715	UMA 11-31
APP'D	CU	SCALE	SHEET
	3/9/11	1/8"=1'-0"±	8 OF 15
CKD	CU	DRAWING NUMBER	
APP'D	3/9/11	D-A-426-10-001715-A7	





NORTH



#### LEGEND

PCB-BULK-01 ■ BULK SAMPLE LOCATION AND IDENTIFIER.  
DISTANCE FROM JOINT INCLUDED IN PARENTHESIS.

CAULKING-WIPE-01 ▲ VERIFICATION WIPE SAMPLE LOCATION AND IDENTIFIER

#### NOTES:

1. ORIGINAL DESIGN DRAWINGS BY UNIVERSITY OF MASSACHUSETTS FACILITIES AND CAMPUS PLANNING. MODIFIED WITH THE ADDITION OF VERIFICATION SAMPLES COLLECTED FOR PCB REMEDIATION ACTIVITIES.
2. SAMPLE LOCATIONS APPROXIMATED BASED ON INFORMATION PROVIDED BY ECS, INC..

40 Shattuck Road, Suite 110  
Andover, Massachusetts 01810  
866.702.6371 | www.woodardcurran.com



COMMITMENT & INTEGRITY DRIVE RESULTS

#### SAMPLE LOCATIONS ADA UPGRADE AREA

DESIGNED BY: GJF  
CHECKED BY: GJF  
DRAWN BY: PF  
APPROVED BY: B. B. B.

UMASS BROWN RESIDENCE  
AMHERST, MASSACHUSETTS

PCB COMPLETION REPORT


JOB NO: 224166.01  
DATE: DECEMBER 2013  
SCALE: AS NOTED  
APPENDIX B





- LEGEND**
- BR-VBB-112 BULK VERIFICATION SAMPLE LOCATION AND IDENTIFIER ASSOCIATED WITH HORIZONTAL CONTROL JOINTS
  - BR-VBB-111 BULK VERIFICATION SAMPLE LOCATION AND IDENTIFIER ASSOCIATED WITH VERTICAL CONTROL JOINTS
  - BR-VBB-046 BULK VERIFICATION SAMPLE LOCATION AND IDENTIFIER COLLECTED FROM PARAPET WALL MATERIALS ALONG HORIZONTAL JOINTS FOR WASTE SEGREGATION PURPOSES
  - BR-VBB-054 BULK VERIFICATION SAMPLE LOCATION AND IDENTIFIER COLLECTED FROM PARAPET WALL MATERIALS ALONG VERTICAL JOINTS FOR WASTE SEGREGATION PURPOSES. USE OF (INT) INDICATES SAMPLE COLLECTED ALONG VERTICAL JOINT ON INNER SIDE OF PARAPET WALL

- NOTES:**
1. ORIGINAL DESIGN DRAWING BY GALE ASSOCIATES, INC. MODIFIED WITH THE ADDITION OF VERIFICATION SAMPLES COLLECTED DURING PCB REMEDIATION ACTIVITIES. ALL OTHER INFORMATION INCLUDED AS PRESENTED IN THE ORIGINAL DESIGN DOCUMENTS.
  2. VERIFICATION SAMPLE LOCATIONS APPROXIMATED BASED ON FIELD MEASUREMENTS.



REFER TO DETAILS A, 26, 27, AND 28 FOR TYPICAL SEALANT REPAIRS


### GENERAL NOTES

1. THE INFORMATION SHOWN ON THIS DRAWING HAS BEEN COMPILED FROM VARIOUS SOURCES, AND MAY NOT REFLECT THE ACTUAL CONDITIONS AT THE TIME OF CONSTRUCTION.
2. FOR THE SAKE OF CLARITY, EACH INDIVIDUAL DETAIL ON THIS SHEET HAS NOT BEEN INDICATED. INSTALLATION DETAILS HAVE BEEN INDICATED FOR TYPICAL COMPONENTS AT RANDOM LOCATIONS.
3. MATCH PATTERNS ARE FOR REPRESENTATION ONLY AND SHOULD NOT BE USED AS A MEANS FOR QUANTIFYING.
4. ALL ITEMS OF CONSTRUCTION SHALL BE IN ACCORDANCE WITH LOCAL, STATE AND FEDERAL REGULATIONS APPLICABLE TO THE PROJECT.
5. THE CONTRACTOR IS CAUTIONED THAT DUE TO BUILDING OCCUPANCY, THE OWNER REQUIRES COMPLIANCE ON WORK HOURS, SCHEDULING, SET-UP, CLEANUP, PARKING, SECURITY, ETC. REFER TO SPECIFICATIONS FOR OWNER REQUIREMENTS.
6. DETAILS NOT DEPICTED SHALL BE CONSTRUCTED IN A MANNER CONSISTENT WITH THE DETAIL DRAWINGS.
7. AREAS NOT NOTED ON THESE DRAWINGS EXHIBITING SIMILAR DEFECTS AS THOSE SHOWN SHALL BE REPAIRED IN A SIMILAR MANNER. REFER TO SECTION 01025 UNIT PRICES FOR ESTIMATED QUANTITIES.
8. REFER TO SHEET A8 FOR ABOVE ROOF LINE PENTHOUSE ELEVATIONS.

### KEY PLAN

NOT TO SCALE

LOADING DOCK AREA




Gale Associates, Inc. Engineers Planners 100 Liberty Park Way, Plymouth, MA 01959-0004 P: 781-338-5685 F: 781-338-5687 www.galeinc.com Boston, Baltimore, Orlando, San Francisco					
REV. NO.	DESCRIPTION	BY	APP'D	DATE	
1	UNIVERSITY OF MASSACHUSETTS FACILITIES AND CAMPUS PLANNING DIVISION				
<b>BROWN RESIDENCE HALL</b> ROOF AND BUILDING ENVELOPE UPGRADE EAST ELEVATION					
DRN	JAT	DATE	PROJECT NO.	PROJ.-CONTRACT NO.	
APP'D	CM	3/9/11	10-001715	UMA 11-01	
CKD	CM	3/9/11	SCALE	1/8"=1'-0"	SHEET 4 OF 15
APP'D	CM	3/9/11	DRAWING NUMBER	D-A-426-10-001715-A3	

CADD FILE: 822380-A3 PLOT 1-1


### TYPICAL CONTROL JOINTS AT WINDOW LINTELS

SCALE: 3/8" = 1'-0"



### TYPICAL CONTROL JOINTS AT FLOOR TRANSITIONS

SCALE: 3/8" = 1'-0"



## APPENDIX B BROWN RESIDENTIAL VERIFICATION SAMPLE LOCATIONS EAST ELEVATION BULK SAMPLES

1/8" = 1'-0"

1







# LEGEND

- CRACKED BRICK MASONRY TO BE REPLACED # INDICATES UNITS
- DETERIORATED MORTAR TO BE REPOINTED # INDICATES SQUARE FEET
- ALGAE GROWTH TO BE CLEANED # INDICATES SQUARE FEET
- EFFLORESCENCE TO BE CLEANED # INDICATES SQUARE FEET
- VERTICAL CONTROL JOINT TO BE REPLACED # INDICATES LINEAR FEET
- CONTROL JOINT AT FLOOR LEVEL (9'-10" EACH JOINT)
- STEP CRACK THROUGH MASONRY; REMOVE MASONRY AND REPOINT AREA # INDICATES LINEAR FEET

## GENERAL NOTES

1. THE INFORMATION SHOWN ON THIS DRAWING HAS BEEN COMPILED FROM VARIOUS SOURCES, AND MAY NOT REFLECT THE ACTUAL CONDITIONS AT THE TIME OF CONSTRUCTION.
2. FOR THE SAKE OF CLARITY, EACH INDIVIDUAL DETAIL ON THIS SHEET HAS NOT BEEN INDICATED. INSTALLATION DETAILS HAVE BEEN INDICATED FOR TYPICAL COMPONENTS AT RANDOM LOCATIONS.
3. HATCH PATTERNS ARE FOR REPRESENTATION ONLY AND SHOULD NOT BE USED AS A MEANS FOR QUANTIFYING.
4. ALL ITEMS OF CONSTRUCTION SHALL BE IN ACCORDANCE WITH LOCAL, STATE AND FEDERAL REGULATIONS APPLICABLE TO THE PROJECT.
5. THE CONTRACTOR IS CAUTIONED THAT DUE TO BUILDING OCCUPANCY, THE OWNER REQUIRES COMPLIANCE ON WORK HOURS, SCHEDULING, SET-UP, CLEANUP, PARKING, SECURITY, ETC. REFER TO SPECIFICATIONS FOR OWNER REQUIREMENTS.
6. DETAILS NOT DEPICTED SHALL BE CONSTRUCTED IN A MANNER CONSISTENT WITH THE DETAIL DRAWINGS.
7. AREAS NOT NOTED ON THESE DRAWINGS EXHIBITING SIMILAR DEFECTS AS THOSE SHOWN SHALL BE REPAIRED IN A SIMILAR MANNER. REFER TO SECTION 01025 UNIT PRICES FOR ESTIMATED QUANTITIES.
8. REFER TO SHEET A8 FOR ABOVE ROOF LINE PENTHOUSE ELEVATIONS.

REFER TO DETAILS A, 26, 27, AND 28 FOR TYPICAL SEALANT REPAIRS

### NOTES:


1. ORIGINAL DESIGN DRAWING BY GALE ASSOCIATES, INC. MODIFIED WITH THE ADDITION OF VERIFICATION SAMPLES COLLECTED DURING PCB REMEDIATION ACTIVITIES. ALL OTHER INFORMATION INCLUDED AS PRESENTED IN THE ORIGINAL DESIGN DOCUMENTS.
2. VERIFICATION SAMPLE LOCATIONS APPROXIMATED BASED ON FIELD MEASUREMENTS.

### LEGEND

- BULK VERIFICATION SAMPLE LOCATION AND IDENTIFIER ASSOCIATED WITH HORIZONTAL CONTROL JOINTS
- BULK VERIFICATION SAMPLE LOCATION AND IDENTIFIER ASSOCIATED WITH VERTICAL CONTROL JOINTS
- BULK VERIFICATION SAMPLE LOCATION AND IDENTIFIER COLLECTED FROM PARAPET WALL MATERIALS ALONG HORIZONTAL JOINTS FOR WASTE SEGREGATION PURPOSES
- BULK VERIFICATION SAMPLE LOCATION AND IDENTIFIER COLLECTED FROM PARAPET WALL MATERIALS ALONG VERTICAL JOINTS FOR WASTE SEGREGATION PURPOSES. USE OF (INT) INDICATES SAMPLE COLLECTED ALONG VERTICAL JOINT ON INNER SIDE OF PARAPET WALL


### KEY PLAN

NOT TO SCALE



AREA SHOWN THIS SHEET

## APPENDIX B BROWN RESIDENTIAL VERIFICATION SAMPLE LOCATIONS NORTH AND SOUTH ELEVATION BULK SAMPLES




### 1 SOUTH ELEVATION

SCALE: 1/8" = 1'-0" ±


### TYPICAL CONTROL JOINTS AT FLOOR TRANSITION LEVEL

SCALE: 3/8" = 1'-0" ±



### VERTICAL CONTROL JOINTS


SCALE: 1/4" = 1'-0" ±



### 2 NORTH ELEVATION

SCALE: 1/8" = 1'-0" ±

NOTE: PARTIAL ELEVATIONS AT STAIRWELLS ARE NOT SHOWN AS THERE ARE NO MASONRY REPAIRS AT THESE LOCATIONS. ACCESS WILL STILL BE REQUIRED TO PERFORM SEALANT REPAIRS.



GALE ASSOCIATES, INC. Engineers Planners 163 Liberty Parkway   Weymouth, MA 02190-2004 P 781.335.6465 F 781.335.6457 www.gale.com Boston Baltimore Orlando San Francisco			
REV. NO.	DESCRIPTION	BY	APP'D DATE
1			
UNIVERSITY OF MASSACHUSETTS FACILITIES AND CAMPUS PLANNING DIVISION			
BROWN RESIDENCE HALL ROOF AND BUILDING ENVELOPE UPGRADES NORTH & SOUTH ELEVATIONS			
BY	DATE	PROJECT NO.	PROJ.-CONTRACT NO.
DRN.	3/1/11	10-001715	UMA 11-31
APP'D	CM	SCALE	SHEET 8 OF 16
CD.	CM	1/8" = 1'-0" ±	
APP'D	CM	DRAWING NUMBER	
3/1/11		D-A-426-10-001715-A7	



## **APPENDIX C: ANALYTICAL LABORATORY REPORTS AND DATA VALIDATION SUMMARIES**

## **APPENDIX D: WASTE DISPOSAL DOCUMENTS**

Please print or type. (Form designed for use on elite (12-pitch) typewriter.)

Form Approved. OMB No. 2050-0039

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator ID Number <b>MAD000844670</b>	2. Page 1 of <b>1</b>	3. Emergency Response Phone <b>810-535-5153</b>	4. Manifest Tracking Number <b>001913593 JJK</b>		
5. Generator's Name and Mailing Address <b>UMASS FH+S</b> <b>117 DRAPER HALL</b> <b>AMHERST, MA 01003</b> Generator's Phone: <b>413-577-3632</b>				Generator's Site Address (if different than mailing address) <b>UMASS CASHIN HOUSE</b> <b>112 EASTMAN LANE</b> <b>AMHERST, MA. 01003</b>			
6. Transporter 1 Company Name <b>E.G. NORTHEAST, INC.</b>				U.S. EPA ID Number <b>MAD084814136</b>			
7. Transporter 2 Company Name				U.S. EPA ID Number			
8. Designated Facility Name and Site Address <b>WAYNE DISPOSAL INC SITE #2 LANDFILL</b> <b>44350 N. 94 SERVICE DRIVE</b> <b>BELLEVILLE, MI.</b> Facility's Phone: <b>800-592-5489</b>				U.S. EPA ID Number <b>MID04806633</b>			
GENERATOR	9a. HM	9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any))	10. Containers No.	Type	11. Total Quantity	12. Unit Wt./Vol.	13. Waste Codes
	X	<b>R.C. UN 3432, Polychlorinated Biphenyls</b> <b>Solid, 9, PG III EFG # 171</b>	1	CM	7727	K	<b>MAD2 PCB1</b>
14. Special Handling Instructions and Additional Information <b>C134148WDX / (S) PCB CAULKING MATERIALS / STORAGE START DATE 6/23/13 CONTAINER #257</b> <b>EST. YARDS 28</b>							
15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and I am the Primary Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent. I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true.							
Generator's/Officer's Printed/Typed Name <b>[Signature]</b>				Signature <b>Michael Grover</b>		Month Day Year <b>8/14/13</b>	
16. International Shipments <input type="checkbox"/> Import to U.S. <input type="checkbox"/> Export from U.S. Port of entry/exit: Date leaving U.S.:							
17. Transporter Acknowledgment of Receipt of Materials							
Transporter 1 Printed/Typed Name <b>Edward Harper</b>				Signature <b>Edward Harper</b>		Month Day Year <b>08/14/13</b>	
Transporter 2 Printed/Typed Name				Signature		Month Day Year	
18. Discrepancy							
18a. Discrepancy Indication Space <input type="checkbox"/> Quantity <input type="checkbox"/> Type <input type="checkbox"/> Residue <input type="checkbox"/> Partial Rejection <input type="checkbox"/> Full Rejection <b>Actual weight 3555kg OK per Glenn Topping with EONE 8/14/13</b>							
18b. Alternate Facility (or Generator) Manifest Reference Number: U.S. EPA ID Number							
Facility's Phone:							
18c. Signature of Alternate Facility (or Generator)						Month Day Year	
19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)							
1. <b>PCB</b>		2.		3.		4.	
20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in Item 18a							
Printed/Typed Name <b>David Tornacki</b>				Signature <b>[Signature]</b>		Month Day Year <b>8/15/13</b>	

# CERTIFICATE OF DISPOSAL

## FOR MANIFESTED PCB WASTE

This certificate is to verify the wastes identified as PCB S.I.J.  
and specified on Manifest # 0019 13593 001, Line Item 1 has been landfilled on  
April 15, 2013 in accordance with all local, state and federal regulations by:

**Wayne Disposal, Inc.**  
(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111  
Telephone: 1-800-KWALITY (592-5489)  
Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.

Authorized Signature: 



THE ENVIRONMENTAL QUALITY COMPANY 49350 N. I-94 SERVICE DRIVE BELLEVILLE MICHIGAN 48111

Form # REC-EM-030-BEL




The electronic version of this document is the controlled version. Each user is responsible for ensuring that any document being used is the current version.

2/22/11

432

Form Approved, OMB No. 2050-0039

Please print or type. (Form designed for use on elite (12-pitch) typewriter.)

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator ID Number <b>MAD 000 844 670</b>	2. Page 1 of <b>1</b>	3. Emergency Response Phone <b>(800) 535-5053</b>	4. Manifest Tracking Number <b>010326732 JJK</b>		
5. Generator's Name and Mailing Address <b>UMASS EH&amp;S 117 DRAPER HALL AMHERST, MA 01003</b>					Generator's Site Address (if different than mailing address) <b>UMASS - CASHIN HOUSE 112 EASTMAN LANE AMHERST, MA 01003</b>		
Generator's Phone: <b>(413) 577-3632</b>					U.S. EPA ID Number <b>MAD 084 814 136</b>		
6. Transporter 1 Company Name <b>EQ NORTHEAST, INC.</b>					U.S. EPA ID Number		
7. Transporter 2 Company Name					U.S. EPA ID Number		
8. Designated Facility Name and Site Address <b>WAYNE DISPOSAL, INC. SITE #2 LANDFILL 49350 N I-94 SERVICE DRIVE BELLEVILLE, MI 48111</b>					U.S. EPA ID Number <b>MID 048 090 633</b>		
Facility's Phone: <b>(800) 592-5489</b>							
GENERATOR	9a. HM	9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any))	10. Containers No.	Type	11. Total Quantity	12. Unit WL/Vol.	13. Waste Codes
	X	1. <b>RQ, UN3432, Polychlorinated biphenyls, solid, 9, PGIII, ERG #171</b>	<b>001</b>	<b>CM</b>	<b>13636 EST</b>	<b>K</b>	<b>MA02 PC81</b>
		2.					
		3.					
		4.					
14. Special Handling Instructions and Additional Information <b>1. C134148WMI / (S) PCB CAULKING MATERIALS / STORAGE START DATE <u>6-3-13</u> CONTAINER NUMBER <u>268</u> EST YARDS <u>15</u></b>							
15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and I am the Primary Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent. I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true.							
Generator's/Officer's Printed/Typed Name <b>Michael Groun</b>					Signature 		Month Day Year <b>06 24 13</b>
INTL	16. International Shipments <input type="checkbox"/> Import to U.S. <input type="checkbox"/> Export from U.S. Port of entry/exit: Date leaving U.S.:						
	Transporter signature (for exports only):						
TRANSPORTER	17. Transporter Acknowledgment of Receipt of Materials					Month Day Year	
	Transporter 1 Printed/Typed Name <b>David Macbrellan</b>					Signature 	
DESIGNATED FACILITY	18. Discrepancy					Month Day Year	
	18a. Discrepancy Indication Space <input type="checkbox"/> Quantity <input type="checkbox"/> Type <input type="checkbox"/> Residue <input type="checkbox"/> Partial Rejection <input type="checkbox"/> Full Rejection						
	<b>Actual weight 8400kg OK per Glenn TOPPING with EQ-NE AR6 0124113</b>						
	18b. Alternate Facility (or Generator)					U.S. EPA ID Number	
	Facility's Phone:					Month Day Year	
18c. Signature of Alternate Facility (or Generator)							Month Day Year
19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)							
1. <b>PCB</b>		2.		3.		4.	
20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as stated in item 18a							
Printed/Typed Name <b>THOMAS GUGAR</b>					Signature 		Month Day Year <b>06 25 13</b>

# CERTIFICATE OF DISPOSAL

## FOR MANIFESTED PCB WASTE

This certificate is to verify the wastes identified as PCB 5.1.1  
and specified on Manifest # 010326732 0310, Line Item 1 has been landfilled on  
June 25, 2003 in accordance with all local, state and federal regulations by:

## Wayne Disposal, Inc.

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111

Telephone: 1-800-KWALITY (592-5489)

Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.

Authorized Signature: 



THE ENVIRONMENTAL QUALITY COMPANY 49350 N. I-94 SERVICE DRIVE BELLEVILLE MICHIGAN 48111

Form EREC-FM-030-BEL

The electronic version of this document is the controlled version. Each user is responsible for ensuring that any document being used is the current version.

2/22/11



Please print or type. (Form designed for use on elite (12-pitch) typewriter.)

Form Approved. OMB No. 2050-0039

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator ID Number <b>MAD 000 844 670</b>	2. Page 1 of <b>1</b>	3. Emergency Response Phone <b>(800) 535-5053</b>	4. Manifest Tracking Number <b>010326733 JJK</b>	
		5. Generator's Name and Mailing Address <b>UMASS EH&amp;S 117 DRAPER HALL AMHERST, MA 01003</b> Generator's Phone: <b>(413) 577-3632</b>				
6. Transporter 1 Company Name <b>EQ NORTHEAST, INC.</b>		U.S. EPA ID Number <b>MAD 084 814 136</b>			Generator's Site Address (if different than mailing address) <b>UMASS - CASHIN HOUSE 112 EASTMAN LANE AMHERST, MA 01003</b>	
7. Transporter 2 Company Name		U.S. EPA ID Number				
8. Designated Facility Name and Site Address <b>WAYNE DISPOSAL, INC. SITE #2 LANDFILL 48350 N I-94 SERVICE DRIVE BELLEVILLE, MI 48111 (800) 592-5489</b>		U.S. EPA ID Number <b>MID 048 090 633</b>				
9a. HM	9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any))	10. Containers No. Type		11. Total Quantity	12. Unit Wt./Vol.	13. Waste Codes
X	1. RQ, UN3432, Polychlorinated biphenyls, solid, 9, PGIII, ERG #171	1	CM	EST 13606	K	MA02 PCB1
	2.					
	3.					
	4.					
14. Special Handling Instructions and Additional Information 1. C134148WDI / (S) PCB CAULKING MATERIALS / STORAGE START DATE <u>6/3/13</u> CONTAINER NUMBER <u>230</u> EST YARDS <u>15</u>						
15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and I am the Primary Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent. I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true.						
Generator's/Officer's Printed/Typed Name <i>Michael Grover</i>		Signature <i>[Signature]</i>		Month Day Year <b>6 24 13</b>		
16. International Shipments <input type="checkbox"/> Import to U.S. <input type="checkbox"/> Export from U.S. Port of entry/exit: _____ Date leaving U.S.: _____						
17. Transporter Acknowledgment of Receipt of Materials						
Transporter 1 Printed/Typed Name <i>Edward Harper</i>		Signature <i>Edward Harper</i>		Month Day Year <b>06 24 13</b>		
Transporter 2 Printed/Typed Name		Signature		Month Day Year		
18. Discrepancy						
18a. Discrepancy Indication Space <input type="checkbox"/> Quantity <input type="checkbox"/> Type <input type="checkbox"/> Residue <input type="checkbox"/> Partial Rejection <input type="checkbox"/> Full Rejection <i>actual weight 7300kg of pet Glenn topping with EQ-NE ARG 6/12/13</i>						
18b. Alternate Facility (or Generator) _____ U.S. EPA ID Number _____						
Facility's Phone: _____						
18c. Signature of Alternate Facility (or Generator) _____ Month Day Year _____						
19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)						
1. PCB	2.	3.	4.			
20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in item 18a						
Printed/Typed Name <i>Tanya Bowgar</i>		Signature <i>[Signature]</i>		Month Day Year <b>06 25 13</b>		

# CERTIFICATE OF DISPOSAL

## FOR MANIFESTED PCB WASTE

This certificate is to verify the wastes identified as PCB 5,1,1  
 and specified on Manifest # 010326733 010, Line Item 1 has been landfilled on  
3.2.25, 2013 in accordance with all local, state and federal regulations by:

**Wayne Disposal, Inc.**  
 (EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111  
 Telephone: 1-800-KWALITY (592-5489)  
 Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.

Authorized Signature: 



THE ENVIRONMENTAL QUALITY COMPANY 49350 N. I-94 SERVICE DRIVE BELLEVILLE MICHIGAN 48111

Form # REC-FMA-030-BEL

The electronic version of this document is the controlled version. Each user is responsible for ensuring that any document being used is the current version.

Please print or type. (Form designed for use on elite (12-pitch) typewriter.)

Form Approved. OMB No. 2050-0039

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator ID Number <b>MAD 000 844 870</b>	2. Page 1 of <b>1</b>	3. Emergency Response Phone <b>(800) 535-5053</b>	4. Manifest Tracking Number <b>010326885 JJK</b>	
5. Generator's Name and Mailing Address <b>UMASS EH&amp;S 117 DRAPER HALL AMHERST, MA 01003</b>		Generator's Site Address (if different than mailing address) <b>UMASS - CASHIN HOUSE 112 EASTMAN LANE AMHERST, MA 01003</b>				
Generator's Phone: <b>(413) 577-3832</b>						
6. Transporter 1 Company Name <b>EQ NORTHEAST, INC.</b>		U.S. EPA ID Number <b>MAD 084 814 136</b>				
7. Transporter 2 Company Name		U.S. EPA ID Number				
8. Designated Facility Name and Site Address <b>WAYNE DISPOSAL, INC. SITE #2 LANDFILL 49350 N I-94 SERVICE DRIVE BELLEVILLE, MI 48111</b>		U.S. EPA ID Number <b>MID 048 090 633</b>				
Facility's Phone: <b>(800) 592-5488</b>						
9a. HM	9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any))	10. Containers No. Type		11. Total Quantity	12. Unit Wt./Vol.	13. Waste Codes
X	1. <b>RG, UN3432, Polychlorinated biphenyls, solid, 9, PGIII, ERG #171</b>	1	CM	<b>EST 5454</b>	K	MA02 PCB1
	2.					
	3.					
	4.					
14. Special Handling Instructions and Additional Information 1. <b>C134149WDI / (S) PCB CAULKING MATERIALS / STORAGE START DATE 5/28/13 CONTAINER NUMBER 255 EST YARDS 15</b>						
15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and I am the Primary Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent. I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true.						
Generator's/Officer's Printed/Typed Name <b>JAMES M FIELD</b>		Signature <i>James M. Field</i>		Month Day Year <b>08/12/13</b>		
16. International Shipments <input type="checkbox"/> Import to U.S. <input type="checkbox"/> Export from U.S. Port of entry/exit: _____ Date leaving U.S.: _____						
17. Transporter Acknowledgment of Receipt of Materials Transporter 1 Printed/Typed Name <b>Edward Harper</b> Signature <i>Edward Harper</i> Month Day Year <b>08/12/13</b> Transporter 2 Printed/Typed Name _____ Signature _____ Month Day Year _____						
18. Discrepancy 18a. Discrepancy Indication Space <input type="checkbox"/> Quantity <input type="checkbox"/> Type <input type="checkbox"/> Residue <input type="checkbox"/> Partial Rejection <input type="checkbox"/> Full Rejection <b>Actual weight 7991 kg ok per Glenn topping with EG AR 8/13/13</b>						
18b. Alternate Facility (or Generator) _____ U.S. EPA ID Number _____ Facility's Phone: _____						
19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems) 1. <b>PCB</b> 2. _____ 3. _____ 4. _____						
20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in Item 18a Printed/Typed Name <b>Charles DeWitt</b> Signature <i>Charles DeWitt</i> Month Day Year <b>8/13/13</b>						

# CERTIFICATE OF DISPOSAL

## FOR MANIFESTED PCB WASTE

This certificate is to verify the wastes identified as PCB SLD  
 and specified on Manifest # 010326885 JJK, Line Item 1 has been landfilled on  
Aug 13, 2013 in accordance with all local, state and federal regulations by:

**Wayne Disposal, Inc.**

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111  
 Telephone: 1-800-KWALITY (592-5489)  
 Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.

Authorized Signature: *mm wh*



THE ENVIRONMENTAL QUALITY COMPANY 49350 N. I-94 SERVICE DRIVE BELLEVILLE MICHIGAN 48111

Form # REC-FM-030-BEL

The electronic version of this document is the controlled version. Each user is responsible for ensuring that any document being used is the current version.

2/22/11

Please print or type. (Form designed for use on elite (12-pitch) typewriter.)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator ID Number <b>MAD 000 844 670</b>	2. Page 1 of <b>1</b>	3. Emergency Response Phone <b>(800) 535-5063</b>	4. Manifest Tracking Number <b>012083932 JJK</b>	
5. Generator's Name and Mailing Address <b>UMASS EH&amp;S 117 DRAPER HALL AMHERST, MA 01003</b>		Generator's Site Address (if different than mailing address) <b>UMASS - CASHIN HOUSE - Inter- 12 EASTMAN LANE AMHERST, MA 01003</b>				
Generator's Phone: <b>(413) 577-3632</b>		6. Transporter 1 Company Name <b>EQ NORTHEAST, INC.</b>			U.S. EPA ID Number <b>MAD 084 814 136</b>	
7. Transporter 2 Company Name					U.S. EPA ID Number	
8. Designated Facility Name and Site Address <b>WAYNE DISPOSAL, INC. SITE #2 LANDFILL 49350 N I-94 SERVICE DRIVE BELLEVILLE, MI 48111</b>					U.S. EPA ID Number <b>MID 048 080 633</b>	
Facility's Phone: <b>(800) 592-5489</b>						
9a. HM	9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any))		10. Containers		11. Total Quantity	12. Unit WL/Vol.
			No.	Type		
	X 1. <b>PCB, UN3432, Polychlorinated biphenyls, solid, 9, PGIII, ERG #171</b>		<b>001</b>	<b>CM</b>	<b>6500</b>	<b>K</b>
14. Special Handling Instructions and Additional Information <b>1. WASTE / (S) PCB CHALKING WASTE / STORAGE START DATE 6-24-13 CONTAINER NUMBER 2411 EST YARDS 30</b>						
15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and I am the Primary Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent. I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true.						
Generator's/Offeror's Printed/Typed Name <b>Theresa Wolejko</b>		Signature <i>[Signature]</i>		Month Day Year <b>08   28   13</b>		
16. International Shipments <input type="checkbox"/> Import to U.S. <input type="checkbox"/> Export from U.S.		Port of entry/exit: Date leaving U.S.:				
Transporter signature (for exports only):						
17. Transporter Acknowledgment of Receipt of Materials						
Transporter 1 Printed/Typed Name <b>JAMES A. ARNO JR</b>		Signature <i>[Signature]</i>		Month Day Year <b>08   28   13</b>		
Transporter 2 Printed/Typed Name		Signature		Month Day Year		
18. Discrepancy						
18a. Discrepancy Indication Space <input type="checkbox"/> Quantity <input type="checkbox"/> Type <input type="checkbox"/> Residue <input type="checkbox"/> Partial Rejection <input type="checkbox"/> Full Rejection						
<b>ACTUAL WEIGHT 5318 KG OK per JON BOWDEN w/ EQ NORTHEAST SC 8/30/13</b>						
18b. Alternate Facility (or Generator)		U.S. EPA ID Number				
Facility's Phone:						
18c. Signature of Alternate Facility (or Generator)		Month Day Year				
19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)						
1. <b>PCB</b>	2.	3.	4.			
20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in item 18a						
Printed/Typed Name <b>Charles Swore</b>		Signature <i>[Signature]</i>		Month Day Year <b>08   29   13</b>		

# CERTIFICATE OF DISPOSAL



THE ENVIRONMENTAL QUALITY COMPANY 49350 N. I-94 SERVICE DRIVE BELLEVILLE MICHIGAN 48111

Form # REC-FM-030-BEL

2/22/11

## FOR MANIFESTED PCB WASTE

This certificate is to verify the wastes identified as PCB S.I.  
and specified on Manifest # 012083932 WK, Line Item 1 has been landfilled on  
Aug 29, 2013 in accordance with all local, state and federal regulations by:

**Wayne Disposal, Inc.**  
(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111  
Telephone: 1-800-KWALITY (592-5489)  
Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.

Authorized Signature: mm wh

The electronic version of this document is the controlled version. Each user is responsible for ensuring that any document being used is the current version.

442

Please print or type. (Form designed for use on elite (12-pitch) typewriter.)

Form Approved. OMB No. 2050-0039

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator ID Number <b>MAD 000 844 670</b>	2. Page 1 of <b>1</b>	3. Emergency Response Phone <b>(800) 535-5053</b>	4. Manifest Tracking Number <b>012084220 JJK</b>	
5. Generator's Name and Mailing Address <b>117 DRAPER HALL AMHERST, MA 01003</b>		Generator's Site Address (if different than mailing address) <b>UMASS - CASHIN HOUSE 112 EASTMAN LANE AMHERST, MA 01003</b>				
Generator's Phone: <b>(413) 577-3632</b>						
6. Transporter 1 Company Name <b>EQ NORTHEAST, INC.</b>		U.S. EPA ID Number <b>MAD 084 814 136</b>				
7. Transporter 2 Company Name		U.S. EPA ID Number				
8. Designated Facility Name and Site Address <b>WAYNE DISPOSAL, INC. SITE #2 LANDFILL 49350 N I-94 SERVICE DRIVE BELLEVILLE, MI 48111</b>		U.S. EPA ID Number <b>MD 048 090 633</b>				
Facility's Phone: <b>(800) 592-5489</b>						
9a. HM	9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any)).		10. Containers		11. Total Quantity	12. Unit Wt./Vol.
			No.	Type		
	1. <b>RQ, UN3432, Polychlorinated biphenyls, solid, 9, PCBs, ERG #171</b>		<b>1</b>	<b>CM</b>	<b>CS</b>	<b>K</b>
					<b>5454</b>	
				13. Waste Codes		
				<b>MA02 PCB1</b>		
14. Special Handling Instructions and Additional Information <b>1. C134148WAL / (S) PCB CAULKING MATERIALS / STORAGE START DATE 5/2/93 CONTAINER NUMBER 25X EST YARDS 25</b>						
15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and I am the Primary Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent. I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true.						
Generator's/Officer's Printed/Typed Name <b>JAMES M FIELD</b>		Signature <i>[Signature]</i>		Month Day Year <b>12 12</b>		
16. International Shipments <input type="checkbox"/> Import to U.S. <input type="checkbox"/> Export from U.S. Port of entry/exit: Date leaving U.S.:						
17. Transporter Acknowledgment of Receipt of Materials						
Transporter 1 Printed/Typed Name <b>LOUIE MULLIGAN</b>		Signature <i>[Signature]</i>		Month Day Year <b>12 17</b>		
Transporter 2 Printed/Typed Name		Signature		Month Day Year		
18. Discrepancy						
18a. Discrepancy Indication Space <input type="checkbox"/> Quantity <input type="checkbox"/> Type <input type="checkbox"/> Residue <input type="checkbox"/> Partial Rejection <input type="checkbox"/> Full Rejection						
18b. Alternate Facility (or Generator) Manifest Reference Number: U.S. EPA ID Number:						
Facility's Phone:						
18c. Signature of Alternate Facility (or Generator) Month Day Year						
19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)						
1. <b>PCB</b>		2.		3.		4.
20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in item 18a						
Printed Name <b>TAMARA COWARD</b>		Signature <i>[Signature]</i>		Month Day Year <b>08 13 13</b>		

# CERTIFICATE OF DISPOSAL

## FOR MANIFESTED PCB WASTE

This certificate is to verify the wastes identified as PCB S.L.J.  
and specified on Manifest # 61208722077K, Line Item 1 has been landfilled on  
Aug 13, 2013 in accordance with all local, state and federal regulations by:

**Wayne Disposal, Inc.**

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111

Telephone: 1-800-KWALITY (592-5489)

Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.

Authorized Signature: 



THE ENVIRONMENTAL QUALITY COMPANY 49350 N. I-94 SERVICE DRIVE BELLEVILLE MICHIGAN 48111

Form # REC-FM-030-BEL

The electronic version of this document is the controlled version. Each user is responsible for ensuring that any document being used is the current version.

2/22/11



Please print or type. (Form designed for use on elite (12-pitch) typewriter.)


Form Approved. OMB No. 2050-0039

442

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator ID Number <b>MAD 000844670</b>	2. Page 1 of <b>1</b>	3. Emergency Response Phone <b>800-535-5653</b>	4. Manifest Tracking Number <b>012086695 JJK</b>		
5. Generator's Name and Mailing Address <b>UMASS EHS 117 DIAPER HALL AMHERST MA 01003 Generator's Phone: 413 577-3632</b>			Generator's Site Address (if different than mailing address) <b>UMASS - CASIN HOUSE 112 EAST MAIN AVE AMHERST MA 01003</b>				
6. Transporter 1 Company Name <b>EQ NORTHEAST INC</b>			U.S. EPA ID Number <b>MAD 00484136</b>				
7. Transporter 2 Company Name			U.S. EPA ID Number				
8. Designated Facility Name and Site Address <b>WAYNE DISPOSAL, INC. STE 2 AND 11 49350 N 194 SERVICE DRIVE Belle Isle MI 48111 Facility's Phone: 800 592 5485</b>			U.S. EPA ID Number <b>MID 046 00633</b>				
GENERATOR	9a. HM	9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any))	10. Containers No. Type	11. Total Quantity	12. Unit Wt./Vol.	13. Waste Codes	
	X	1. <b>POLYCHLORINATED BIPHENYLS, SOLID, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100, 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 111, 112, 113, 114, 115, 116, 117, 118, 119, 120, 121, 122, 123, 124, 125, 126, 127, 128, 129, 130, 131, 132, 133, 134, 135, 136, 137, 138, 139, 140, 141, 142, 143, 144, 145, 146, 147, 148, 149, 150, 151, 152, 153, 154, 155, 156, 157, 158, 159, 160, 161, 162, 163, 164, 165, 166, 167, 168, 169, 170, 171, 172, 173, 174, 175, 176, 177, 178, 179, 180, 181, 182, 183, 184, 185, 186, 187, 188, 189, 190, 191, 192, 193, 194, 195, 196, 197, 198, 199, 200, 201, 202, 203, 204, 205, 206, 207, 208, 209, 210, 211, 212, 213, 214, 215, 216, 217, 218, 219, 220, 221, 222, 223, 224, 225, 226, 227, 228, 229, 230, 231, 232, 233, 234, 235, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 990, 991, 992, 993, 994, 995, 996, 997, 998, 999, 1000</b>	1	CM	EST 5454	K	MA02/261

14. Special Handling Instructions and Additional Information  
**1. C134/48 WDI/CS PCB CASKING MATERIALS**  
**STORAGE DATE 5/20/13 CONTAINER # 199 EST. YARDS 25**

15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and I am the Primary Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent. I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true.

Generator's/Officer's Printed/Typed Name <b>Michael Giverson</b>	Signature 	Month <b>8</b>	Day <b>11</b>	Year <b>13</b>
---	---	-------------------	------------------	-------------------

16. International Shipments ☐ Import to U.S. ☐ Export from U.S. Port of entry/exit: \_\_\_\_\_ Date leaving U.S.: \_\_\_\_\_

17. Transporter Acknowledgment of Receipt of Materials	Signature
Transporter 1 Printed/Typed Name <b>LEES. MULLIN</b>	Month Day Year
Transporter 2 Printed/Typed Name	Month Day Year

18. Discrepancy

18a. Discrepancy Indication Space ☐ Quantity ☐ Type ☐ Residue ☐ Partial Rejection ☐ Full Rejection  
**Actual weight 3236kg OK per Glenn Topping with EQ-NE ARG-8/11/13**

18b. Alternate Facility (or Generator) \_\_\_\_\_ U.S. EPA ID Number \_\_\_\_\_


Facility's Phone: \_\_\_\_\_

18c. Signature of Alternate Facility (or Generator) \_\_\_\_\_ Month Day Year

19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)

1. <b>PCB</b>	2.	3.	4.
---------------	----	----	----

20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in item 18a

Printed/Typed Name <b>David Tarnacki</b>	Signature 	Month <b>8</b>	Day <b>15</b>	Year <b>13</b>
---	---	-------------------	------------------	-------------------

# CERTIFICATE OF DISPOSAL

## FOR MANIFESTED PCB WASTE

This certificate is to verify the wastes identified as PCB S.L.J  
 and specified on Manifest # 012086695, Line Item 1 has been landfilled on  
Aug 15, 2013 in accordance with all local, state and federal regulations by:

**Wayne Disposal, Inc.**  
 (EPA I.D. # MID048090633)

49350 N. 1-94 Service Drive, Belleville, Michigan 48111  
 Telephone: 1-800-KWALITY (592-5489)  
 Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.

Authorized Signature: 



THE ENVIRONMENTAL QUALITY COMPANY 49350 N. 1-94 SERVICE DRIVE BELLEVILLE MICHIGAN 48111

Form # REC-FM-030-BEL

The electronic version of this document is the controlled version. Each user is responsible for ensuring that any document being used is the current version.

2/22/11

Please print or type. (Form designed for use on elite (12-pitch) typewriter.)

Form Approved. OMB No. 2050-0039

<b>UNIFORM HAZARDOUS WASTE MANIFEST</b>		1. Generator ID Number <b>MA0000844870</b>	2. Page 1 of 1	3. Emergency Response Phone <b>257-6300</b>	4. Manifest Tracking Number <b>010233705 JJK</b>
5. Generator Name and Address <b>EHS/117 Draper Hall, 40 Campus Center Way, Amherst MA 01003</b>		6. Generator Site Address (if different than mailing address) <b>Cashin Hall, 112 Eastman Lane - Interior Amherst MA 01003</b>			
Generator's Phone: <b>413 515-2682</b>		7. U.S. EPA ID Number <b>CTR0000505953</b>			
8. Transporter 1 Company Name <b>RED TECHNOLOGIES, LLC.</b>		U.S. EPA ID Number <b>MA0000844870</b>			
9. Transporter 2 Company Name <b>ST TRANS PAKETION Co. Inc.</b>		U.S. EPA ID Number <b>MA0000844870</b>			
10. Designated Facility Name and Site Address <b>Valley's Disposal, Inc. Site 2 Landfill 49350 N I-84 Service Drive Bellefonte PA 16811</b>		U.S. EPA ID Number <b>MA0000844870</b>			
Facility's Phone: <b>800 5825463</b>		U.S. EPA ID Number <b>MA0000844870</b>			
11a. HM	11b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any))	12. Containers No. Type	13. Total Quantity	14. Unit Wt./Vol.	15. Waste Codes
X	<b>PC UN3192, Polychlorinated biphenyls, solid 3, PGII</b>	<b>001 DM</b>	<b>00</b>	<b>K</b>	<b>MA02 CR01 R01 R02</b>
2.					
3.					
4.					
14. Special Handling Instructions and Additional Information <b>11(S) G-31185W OLRCS Debris EPO#171</b>					
15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and I am the Primary Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent. I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true.					
Generator's/Officer's Printed/Typed Name <b>Michael Gnoever</b>		Signature <i>[Signature]</i>		Month Day Year <b>8 6 13</b>	
16. International Shipments <input type="checkbox"/> Import to U.S. <input type="checkbox"/> Export from U.S. Port of entry/exit: Date leaving U.S.:					
17. Transporter Acknowledgment of Receipt of Materials					
Transporter 1 Printed/Typed Name <b>David M Wilson, Jr.</b>		Signature <i>[Signature]</i>		Month Day Year <b>8 14 13</b>	
Transporter 2 Printed/Typed Name <b>David M Wilson, Jr.</b>		Signature <i>[Signature]</i>		Month Day Year <b>8 14 13</b>	
18. Discrepancy					
18a. Discrepancy Indication Space <input type="checkbox"/> Quantity <input type="checkbox"/> Type <input type="checkbox"/> Residue <input type="checkbox"/> Partial Rejection <input type="checkbox"/> Full Rejection <b>OK to make changes per Chris Wind naglew with Red Tech ARG 8/15/13</b>					
18b. Alternate Facility (or Generator) Manifest Reference Number: U.S. EPA ID Number					
Facility's Phone:					
18c. Signature of Alternate Facility (or Generator) Month Day Year					
19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)					
1. <b>PCB</b>	2.	3.	4.		
20. Designated Facility Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in Item 18a					
Printed/Typed Name <b>DAN J. HUR</b>		Signature <i>[Signature]</i>		Month Day Year <b>8 15 13</b>	

EPA Form 8700-22 (Rev. 3-05) Previous editions are obsolete.

DESIGNATED FACILITY TO GENERATOR

# CERTIFICATE OF DISPOSAL

## FOR MANIFESTED PCB WASTE

This certificate is to verify the wastes identified as 103 S.I.J  
 and specified on Manifest # 0102337052010, Line Item 1 has been landfilled on  
03 15, 2013 in accordance with all local, state and federal regulations by:

**Wayne Disposal, Inc.**  
 (EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111  
 Telephone: 1-800-KWALITY (592-5489)  
 Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.

Authorized Signature: 



THE ENVIRONMENTAL QUALITY COMPANY 49350 N. I-94 SERVICE DRIVE BELLEVILLE MICHIGAN 48111

Form # REC-FM-030-BEL

The electronic version of this document is the controlled version. Each user is responsible for ensuring that any document being used is the current version.

2/22/11



**ATTACHMENT 4: LONG TERM MONITORING AND  
MAINTENANCE PLAN –  
SYLVAN RESIDENTIAL  
COMPLEX**



# **MONITORING AND MAINTENANCE IMPLEMENTATION PLAN**

**University of  
Massachusetts**

Sylvan Residential  
Complex

Amherst, Massachusetts

## TABLE OF CONTENTS

SECTION	PAGE NO.
<b>1. INTRODUCTION .....</b>	<b>1-1</b>
1.1 Site Description .....	1-1
1.2 Site Background .....	1-1
1.3 Remediation Summary .....	1-1
<b>2. MONITORING AND MAINTENANCE IMPLEMENTATION .....</b>	<b>2-1</b>
2.1 Visual Inspections.....	2-1
2.2 Sampling Plan .....	2-1
2.3 Routine Maintenance Activities .....	2-3
2.4 Action Levels and Corrective Measures .....	2-3
<b>3. TRAINING REQUIREMENTS .....</b>	<b>3-1</b>
<b>4. COMMUNICATIONS, REPORTING &amp; SCHEDULE.....</b>	<b>4-1</b>

## LIST OF TABLES

TABLE	
Table 1-1:	Summary of Encapsulated Materials
Table 2-1:	Proposed Surface Wipe Sampling Rationale
Table 2-2:	Proposed Surface Wipe Sampling Plan

## LIST OF FIGURES

FIGURE	
Figure 1-1:	Site Location Map

## 1. INTRODUCTION

This Monitoring and Maintenance Implementation Plan (MMIP) has been prepared for the long term monitoring and maintenance of encapsulated surfaces at three buildings identified as Brown Residence, McNamara Residence, and Cashin Residence. These three buildings comprise the Sylvan Residential Complex located at 112 Eastman Lane on the University of Massachusetts (UMass) campus in Amherst, Massachusetts (Figure 1-1).

Building renovation projects including the remediation of interior and exterior building materials found to contain polychlorinated biphenyls (PCBs) at regulated concentrations were conducted at the site between May 2011 and November 2013. The PCB remediation work was performed in accordance with a series of project submittals provided to the U.S. Environmental Protection Agency (EPA) as documented in the Completion Reports prepared for each of the three buildings and submitted under separate cover.

As previously discussed, the intent of the previous submittals was to “link” the activities being conducted at the three buildings into one “Approval” for the Sylvan Residential Complex to cover remediation activities associated with the building envelope work and interior renovation activities, as well as and long term monitoring and maintenance activities.

This MMIP presents the monitoring and maintenance activities that will be conducted to assess the long-term effectiveness of encapsulants applied, as an interim measure, to select building surfaces as part of the PCB remediation activities completed at the site.

### 1.1 SITE DESCRIPTION

The Brown, McNamara, and Cashin Residences, originally constructed in 1971, are residential dormitory buildings for undergraduate students. The buildings are each nine stories high with student rooms and common areas on all floors. The buildings comprise the Sylvan Residential Area and are surrounded by other dormitory buildings, parking areas, and open areas. Surrounding ground surfaces are generally flat with a slight overall westward slope. Adjacent ground surfaces are mostly grass with some asphalt pavement, concrete walkways or landscaped areas.

### 1.2 SITE BACKGROUND

The Sylvan Residential Complex was constructed during a time period when PCBs were sometimes used in certain building materials (e.g., caulking). In preparation for building envelope repair and interior renovation/upgrade projects to be performed at all three buildings, a materials survey was conducted of various hazardous materials that may have been encountered during the work. This included inspection and sampling of suspect materials for PCBs.

Analytical results indicated that certain caulking materials contained PCBs at concentrations greater than 50 parts per million (ppm) in certain interior and exterior caulking sealants. Adjacent building materials were also sampled to determine whether PCBs had migrated from the caulking into these adjacent materials. Analytical results confirmed that PCBs were present in surrounding building materials at regulated concentrations. After completing the characterization of suspect materials, the results were used to develop a remedial approach that was incorporated into the overall envelope repair projects at all three buildings, the ADA restroom upgrade projects at Brown and McNamara, and the interior common area renovation projects at McNamara and Cashin. These results were presented to EPA in the PCB Remediation Plans for each building and subsequent communications submitted for each building.

### 1.3 REMEDIATION SUMMARY

As documented in the Completion Reports for the PCB remediation work performed at each building, PCB bulk product waste materials including caulking, brick, and other building materials were removed for off-site disposal as  $\geq 50$  ppm PCB waste. Certain building materials formerly in direct contact with or adjacent to former PCB caulking were encapsulated as a risk-based management approach under 40 CFR 761.61(c) where it was determined that physical



removal was an infeasible remedial approach. This included porous masonry surfaces in former direct contact with the caulking (i.e., coated by) as well as a limited extent of certain masonry surfaces not in direct contact with the former caulking (i.e., away from the joint).

The completed PCB remediation activities are described in detail in the PCB Remediation Completion Reports for each building, which are being submitted concurrently with this MMIP. In summary the activities performed to remediate  $\geq 50$  ppm PCB containing caulking and PCB impacted building materials included the following activities:

- Removal and off-site disposal of  $\geq 50$  ppm PCB caulking and backing materials in direct contact with the caulking as  $\geq 50$  ppm PCB waste;
- Removal of adjacent building materials in direct contact with/coated by the  $\geq 50$  ppm PCB caulking and scheduled to be removed as part of the exterior and interior renovation projects (e.g., building parapet wall materials and interior wall materials) for off-site disposal as  $\geq 50$  ppm PCB waste (i.e., as a single waste stream with the caulking); and
- Encapsulation of building materials scheduled to remain in place containing PCBs at concentrations above the applicable high or low occupancy clean up levels using a combination of liquid coatings and physical barriers (e.g., dry wall in select location).

A summary of the encapsulated surfaces and baseline wipe sampling data at each of the three buildings is presented in Table 1-1. The locations of the baseline samples are presented in the individual completion reports for each building.

A review of the baseline wipe sample results from all three buildings by the different types of materials follows:

- Exterior - former direct contact areas:
  - Horizontal control joints on the building's façade
    - 83 wipe samples collected
    - Of which 79 samples were reported as  $< 1$  ug/100cm<sup>2</sup> total PCBs (95%)
    - 4 samples  $> 1$  ug/100cm<sup>2</sup> at 1.2, 1.3, 2.4, and 4.8 ug/100cm<sup>2</sup> (3 at McNamara and 1 at Cashin)
  - Vertical control joints on the building's façade
    - 38 wipe samples collected
    - Of which 23 samples were reported as  $< 1$  ug/100cm<sup>2</sup> total PCBs (60%)
    - 15 samples  $> 1$  ug/100cm<sup>2</sup>; 12 of the 15 samples were collected from McNamara (up to 250 ug/100cm<sup>2</sup>), 1 at Brown (1.2 ug/100cm<sup>2</sup>); and 2 at Cashin (1.15 and 3.5 ug/100cm<sup>2</sup>)
- Exterior - areas away from the former caulked joints:
  - Horizontal control joints on the building's façade in high occupancy areas
    - 19 wipe samples collected
    - All 19 samples were reported as  $< 1$  ug/100cm<sup>2</sup> total PCBs (100%)
  - Vertical control joints on the building's façade
    - 44 wipe samples collected
    - Of which 35 samples were reported as  $< 1$  ug/100cm<sup>2</sup> total PCBs (80%)
    - 9 samples  $> 1$  ug/100cm<sup>2</sup>; 8 of the 9 samples were collected from McNamara (up to 2.3 ug/100cm<sup>2</sup>) and 1 at Brown (1.8 ug/100cm<sup>2</sup>)

As indicated above, most locations met the target levels (with some minor areas slightly above the target level) with the exception of the vertical control joints at McNamara. As data was reviewed during the project additional measures were conducted including additional coats of epoxy and more frequent inspections. One observation indicated some of the backing material deep within the return of the narrow joint could not be removed without substantial damage to the façade; residual PCBs in this material may be affecting the epoxy wipe results; however, this material was subsequently covered by the epoxy, new backing material, and new caulking.

All baseline verification wipe samples from the interior encapsulated areas were below the target level of 1 ug/100cm<sup>2</sup> with the exception of three samples from McNamara (1.3, 1.5, and 1.6 ug/100cm<sup>2</sup>).

## 2. MONITORING AND MAINTENANCE IMPLEMENTATION

The long term monitoring and maintenance activities proposed in this MMIP will include visual inspections and representative surface wipe samples from encapsulated surfaces as described below.

### 2.1 VISUAL INSPECTIONS

Visual inspections of the encapsulated surfaces will consist of an assessment of the following:

- A general inspection of the condition of accessible encapsulated surfaces;
- Signs of wear, pitting, peeling, or breakages in the coating; and
- Signs of weathering or disturbance of the replacement caulking or any other secondary barriers.

The results of these inspections will be documented in the report submitted to the EPA (see Section 4).

### 2.2 SAMPLING PLAN

Surface wipe samples will be collected from select encapsulated surfaces to aid in determining the effectiveness of the encapsulants over time. Surface wipe samples will be collected using a laboratory-supplied gauze pad over a 100 square centimeter surface area. As of the date of this Plan, the sampling gauze is assumed to be hexane saturated; however, the extracting solvent may be revised over time based on data developments and findings with regard to hexane's interaction with the coatings. Wipe samples will be transported to the laboratory under standard chain of custody procedures, extracted by USEPA Method 3540C (Soxhlet) and analyzed for PCBs by USEPA Method 8082.

To determine whether a surface would be selected for long-term monitoring, potential sample locations at each of the encapsulated surfaces were evaluated against the following criteria:

- Proximity to Former PCB Caulking Joint – surfaces closest to the former PCB  $\geq 50$  ppm caulking are preferred for sampling in order to represent “worst-case” conditions;
- Accessibility – surfaces were *not* selected for sampling where they are presently covered by a secondary physical barrier such as new caulking, a new door frame, or drywall (however, see discussion on following page with regard to the exterior vertical joints at McNamara); and
- Likelihood of Contact – surfaces were *not* selected for sampling in low-occupancy areas (i.e., exterior locations at heights greater than 8'-8" above ground surface); sample locations will be biased toward those locations most likely to be touched by a human receptor (i.e., high-occupancy areas at heights within 8'-8" above ground surface).

Based on the criteria presented above, encapsulated surfaces associated with the following locations have been selected for sampling as part of the long-term monitoring plan.

- Areas Adjacent to Exterior Façade Horizontal Control Joints in High Occupancy Areas (< 8'-8" ags) (860 l.f.) – 1 sample per building façade (total of 12 samples proposed for 4 per building [approximately 1 per 100 l.f.]);
- Areas Adjacent to Exterior Façade Vertical Control Joints in High Occupancy Areas (< 8' -8" ags) (878 l.f.) – 1 sample per building façade (total of 12 samples proposed for 4 per building [approximately 1 per 100 l.f.]);
- Interior Concrete Columns/Walls (Brown and McNamara) (352 s.f.) – 1 sample per work area (total of 3 samples proposed; 1 at Brown and 2 at McNamara); and
- Interior Concrete Ceilings (Brown, McNamara, and Cashin) (835 s.f.) – a total of five samples to be collected with a minimum of 1 sample per work area (1 at Brown; 2 at McNamara; and 2 at Cashin).

In summary, a total of 32 surface wipe samples will be collected from representative locations of the encapsulated surfaces. Where applicable, sample locations will be biased towards locations selected during baseline sampling activities. A table summarizing the rationale for the sampling proposed above is provided as Table 2-1.

Based on the criteria presented above, the rationale for excluding the remaining encapsulated surfaces from the sampling program is summarized below:

- Former Direct Contact Surfaces – no samples are proposed to be collected from surfaces in former direct contact with caulking based on the baseline epoxy wipe sample results and given that each of these surfaces are located beneath a secondary physical barrier (e.g., new caulking, drywall, etc.). The one exception to this condition is that given the baseline results from the exterior façade vertical joints at McNamara, wipe samples are proposed to be collected from the caulking at the same 4 locations described above for the brick wipe samples. This is proposed to be conducted during the first year of monitoring only with the results and recommendations provided in the first year report. In addition to the hexane saturated gauze samples, at each location a wipe sample will also be collected using a saline saturated gauze pad.
- Low-Occupancy Areas – as described above, no samples are proposed to be collected from exterior surfaces in low-occupancy areas (i.e., surfaces at heights greater than 8'-8" above ground surfaces) due to the low likelihood that these surfaces will be contacted by human receptors.

Based on the information provided above, a summary of the verification wipe samples to be collected at each building is presented on Table 2-2 and as follows:

- Brown – a total of 10 wipe samples are to be collected as follows:
  - Areas Adjacent to Exterior Façade Horizontal Control Joints in High Occupancy Areas (< 8'-8" ags) – 1 sample per building façade (total of 4 samples proposed);
  - Areas Adjacent to Exterior Façade Vertical Control Joints in High Occupancy Areas (< 8' -8" ags) – 1 sample per building façade (total of 4 samples proposed);
  - Interior Concrete Columns/Walls (ADA Restroom Upgrade Area) – 1 sample to be collected from encapsulated concrete columns in the hallway outside the restrooms; and
  - Interior Concrete Ceilings (ADA Restroom Upgrade Area) – 1 sample to be collected from concrete ceiling in the hallway outside the restrooms).
- McNamara – a total of 20 wipe samples are to be collected as follows:
  - Areas Adjacent to Exterior Façade Horizontal Control Joints in High Occupancy Areas (< 8'-8" ags) – 1 sample per building façade (total of 4 samples proposed);
  - Areas Adjacent to Exterior Façade Vertical Control Joints in High Occupancy Areas (< 8' -8" ags) – 1 sample per building façade (total of 4 samples proposed);
  - Former Direct Contact Materials Exterior Façade Vertical Control Joints in High Occupancy Areas (< 8' -8" ags) – 2 samples per building façade to be collected from the surface of the replacement caulking (total of 4 sample locations with two samples at each location [1 hexane wipe and 1 saline wipe] are proposed to be collected at locations co-located with the exterior façade samples collected from areas adjacent to the control joints). Samples to be collected during the first year of sampling;
  - Interior Concrete Columns/Walls – 2 samples to be collected from encapsulated concrete columns in the hallway outside the restrooms and the common area (1 sample per work area); and
  - Interior Concrete Ceilings – 2 samples to be collected from encapsulated concrete ceilings in the hallway outside the restrooms.

- Cashin – a total of 10 wipe samples are to be collected as follows:
  - Areas Adjacent to Exterior Façade Horizontal Control Joints in High Occupancy Areas (< 8'-8" ags) – 1 sample per building façade (total of 4 samples proposed);
  - Areas Adjacent to Exterior Façade Vertical Control Joints in High Occupancy Areas (< 8' -8" ags) – 1 sample per building façade (total of 4 samples proposed); and
  - Interior Concrete Ceilings – 2 samples to be collected from encapsulated concrete ceiling in the common area renovation area.

## **2.3 ROUTINE MAINTENANCE ACTIVITIES**

Based on a review of the products' technical specifications and history of use at similar project sites, it is not anticipated that the coatings applied to the encapsulated surfaces will require any routine maintenance activities other than any corrective measures that may be deemed necessary as a result of the visual inspections.

## **2.4 ACTION LEVELS AND CORRECTIVE MEASURES**

A combination of visual inspections and laboratory sample results will be used to verify the continued effectiveness of the coatings. Upon receipt of the laboratory results after each monitoring round, the data will be compared to baseline data and the following action levels to determine whether additional monitoring or corrective measures are needed:

- At locations where visual inspections indicated the encapsulant is in good physical condition and where sample results are reported with PCBs  $\leq 1 \mu\text{g}/100 \text{ cm}^2$ , no corrective measures will be implemented.
- At locations where significant encapsulant deterioration is observed or sample results are reported with PCBs  $\geq 10 \mu\text{g}/100 \text{ cm}^2$ , an additional liquid coating or some other barrier will be considered, as applicable. If analytical results indicate that PCBs continue to be present at concentrations  $\geq 10 \mu\text{g}/100 \text{ cm}^2$ , EPA will be notified of the subsequent plans to implement corrective measures.
- At locations where sample results are reported with PCBs  $> 1$  and  $< 10 \mu\text{g}/100 \text{ cm}^2$ , this location will be selected for follow-up monitoring during the next round of sampling to establish patterns or trends in concentrations. If increasing concentration trends are determined, then additional coatings may be applied and/or alternative solutions will be discussed with EPA.

These action levels are considered to be appropriate for this project given the limited accessibility to encapsulated areas in comparison to potential direct contact exposures.

---

### **3. TRAINING REQUIREMENTS**

It is not anticipated that any workers or building occupants will come into prolonged or routine contact with the encapsulated areas. The only activities that may encounter the encapsulants are planned maintenance activities. It is not anticipated that workers performing maintenance activities would require any special training or need to take extra precautions due to the presence of the coatings and secondary barriers; however, UMass will conduct general awareness training for facility and maintenance personnel to ensure they are aware of the importance of maintaining the encapsulant.

For any non-routine projects that involve work that could encounter the encapsulant, relevant and appropriate worker training requirements and procedures specific to the task will be developed and implemented. Current UMass procedures dictate that all work that impacts building materials must undergo an “all hazard review”. This review would indicate that portions of building materials within the Sylvan Complex have been flagged as having residual PCB containing material under encapsulants/barriers. As such, any work that will disturb these materials will be conducted by appropriately trained workers following the necessary work procedures for containments (polyethylene sheeting, etc.) and disposal. These activities will be reported to EPA in the monitoring report. In addition, UMass has included, as a component of their annual “Right-To-Know” and Asbestos Training Program, a PCBs in materials awareness session, including the encapsulated areas on the campus.

---

## **4. COMMUNICATIONS, REPORTING & SCHEDULE**

The activities completed as part of this plan will be documented and submitted to EPA as part of the campus-wide long term monitoring report submitted annually by UMass. This report will document the following:

- Results of the visual inspections;
- Results of the sampling and analyses;
- Comparisons to action levels and recommendations for corrective measures;
- Any corrective measures implemented;
- Any non-routine major projects conducted at the building that encountered the encapsulated area, and the training and protective measures that were implemented;
- Any proposed modifications to the monitoring and maintenance program (e.g., based on the sampling results or discussions with EPA, the frequency of the program may be modified); and
- A statement on the continued effectiveness of the encapsulants and/or secondary barriers.

It is possible that results of long term monitoring may warrant or require modifications to this plan. In the event that a modification to the MMIP is necessary, such an amendment will be proposed to EPA for approval as part of the scheduled report submittal.

Table 1-1  
Summary of Encapsulated Materials  
  
Sylvan Residential Complex - UMass  
Amherst, Massachusetts

Building	Material	Surface Type	Encapsulant	Secondary Barrier or Coating	Location	Quantity	Baseline Monitoring Results
Brown	Exterior Brick Horizontal Control Joints	Former Direct Contact with Caulking	Sikagard 62 liquid epoxy	Caulking	High and low occupancy areas on all elevations	4,107 l.f.	24 wipe samples collected; Total PCBs reported as either non-detect (17 samples) or < 1 µg/100cm <sup>2</sup> (7 samples).
		Façade Areas Away from Caulking (one row of bricks above joints and three rows of bricks below joints)	Sikagard 670W clear acrylic coating	None	High-occupancy areas (within 8'-8" of ground surface)	135 l.f.	3 wipe samples collected; Total PCBs reported as either non-detect (2 samples) or < 1 µg/100cm <sup>2</sup> (1 sample).
	Exterior Brick Vertical Control Joints	Former Direct Contact with Caulking	Sikagard 62 liquid epoxy	Caulking	High and low occupancy areas on all elevations	1,910 l.f.	12 wipe samples collected; Total PCBs reported as either non-detect (10 samples) or at concentrations of 0.37 and 1.2 µg/100cm <sup>2</sup> .
		Façade Areas Away from Caulking (one row of brick on both sides of joints)	Sikagard 670W clear acrylic coating	None	High and low occupancy areas on all elevations	1,910 l.f.	15 wipe samples collected; Total PCBs reported in 14 samples as either non-detect (8 samples) or < 1 µg/100cm <sup>2</sup> (6 samples). PCBs reported at a concentration of 1.8 µg/100cm <sup>2</sup> in 1 sample.
	Interior Structural Concrete Columns	Former Direct Contact with Caulking	Sikagard 62 liquid epoxy followed by Sikagard 670W clear acrylic coating	Concrete in restrooms covered with final layer of drywall and concrete in hallways covered with final coat of acrylic latex paint and replacement caulking.	Within Restrooms 110 and 113 and in the surrounding hallways	80 l.f.	2 wipe samples collected from former direct contact areas; Total PCBs reported as non-detect and at a concentration of 0.7 µg/100cm <sup>2</sup> .
		Concrete Away from Caulking	Sikagard 62 liquid epoxy and Sikagard 670W clear acrylic coating to a distance of 6" from the caulked joints.	Concrete in restrooms covered with final layer of drywall and concrete in hallways covered with final coat of acrylic latex paint.	Within Restrooms 110 and 113 and in the surrounding hallways	96 s.f.	
	Interior Concrete Ceilings	Former Direct Contact with Caulking	Sikagard 62 liquid epoxy followed by Sikagard 670W clear acrylic coating	Final coat of acrylic latex paint	Hallways surrounding restrooms	24 l.f.	
		Concrete Away from Caulking	Sikagard 62 liquid epoxy and Sikagard 670W clear acrylic coating to a distance of 6" from the caulked joints.	Concrete ceiling throughout hallways covered with final coat of acrylic latex paint	Hallways surrounding restrooms	120 s.f.	
McNamara	Exterior Brick Horizontal Control Joints	Former Direct Contact with Caulking	Sikagard 62 liquid epoxy	Caulking	High and low occupancy areas on all elevations	5,140 l.f.	29 wipe samples collected; Total PCBs reported in 26 samples as either non-detect (7 samples at < 0.20 µg/100cm <sup>2</sup> ) or < 1 µg/100cm <sup>2</sup> (19 samples up to 0.86 µg/100cm <sup>2</sup> ). PCBs reported in 3 samples at concentrations of 1.2, 1.3, and 2.4 µg/100cm <sup>2</sup> .
		Façade Areas Away from Caulking (one row of bricks above joints and three rows of bricks below joints)	Sikagard 670W clear acrylic coating	None	High-occupancy areas (within 8'-8" of ground surface)	225 l.f.	6 samples collected; Total PCBs reported as either non-detect (2 samples at < 0.20 µg/100cm <sup>2</sup> ) or < 1 µg/100cm <sup>2</sup> (4 samples up to 0.75 µg/100cm <sup>2</sup> ).
	Exterior Brick Vertical Control Joints	Former Direct Contact with Caulking	Sikagard 62 liquid epoxy	Caulking	High and low occupancy areas on all elevations	1,830 l.f.	15 samples collected; Total PCBs reported in 2 samples as either non-detect (1 sample at < 0.20 µg/100cm <sup>2</sup> ) or < 1 µg/100cm <sup>2</sup> (1 sample at 0.78 µg/100cm <sup>2</sup> ). Total PCBs reported in 12 samples up to 250 µg/100cm <sup>2</sup> .
		Façade Areas Away from Caulking (one row of brick on either side of joints)	Sikagard 670W clear acrylic coating	None	High and low occupancy areas on all elevations	1,830 l.f.	14 samples collected; Total PCBs reported at concentrations < 1 µg/100cm <sup>2</sup> in 6 samples (total PCBs reported at concentrations up to 0.99 µg/100cm <sup>2</sup> ) and at concentrations up to 2.3 µg/100cm <sup>2</sup> in 8 samples.

Table 1-1  
Summary of Encapsulated Materials  
  
Sylvan Residential Complex - UMass  
Amherst, Massachusetts

Building	Material	Surface Type	Encapsulant	Secondary Barrier or Coating	Location	Quantity	Baseline Monitoring Results
McNamara	Interior Structural Concrete Columns - Lower Level Renovations	Former Direct Contact with Caulking	Sikagard 62 liquid epoxy	Sikagard 550W elastomeric coating and replacement door frame	Lower Level Common Area	32 l.f.	2 samples collected; Total PCBs reported as non-detect (< 0.20 µg/100cm <sup>2</sup> ) in both samples.
		Concrete Away from Caulking (to the first wall opening; a distance of 5')	Sikagard 550W elastomeric coating	None	Lower Level Common Area	160 s.f. (40 s.f. x 4 locations)	2 samples collected; Total PCBs reported at concentrations of 0.56 and 1.0 µg/100cm <sup>2</sup> .
	Interior Structural Concrete Columns - ADA Restrooms	Former Direct Contact with Caulking	Sikagard 62 liquid epoxy	Concrete in restrooms covered with final layer of drywall and concrete in hallways covered with final coat of acrylic latex paint.	ADA Restroom Upgrades	50 l.f.	4 samples collected prior to final drywall and acrylic latex application; Total PCBs reported non-detect (< 0.20 µg/100cm <sup>2</sup> ) and at concentrations of 0.5, 1.3 and 1.5 µg/100cm <sup>2</sup> .
		Concrete Away from Caulking (to a distance of 12" in restrooms and 36" in hallways)	Sikagard 62 liquid epoxy to the first 90-degree angle (12" in the restrooms and 36" in hallways)	Concrete in restrooms covered with final layer of drywall and concrete in hallways covered with final coat of acrylic latex paint.	ADA Restroom Upgrades	96 s.f.	
	Interior Concrete Ceilings - ADA Restrooms	Former Direct Contact with Caulking	Sikagard 62 liquid epoxy	Acrylic latex paint	ADA Restroom Upgrades	65 l.f.	3 samples collected; Total PCBs reported as non-detect (< 0.20 µg/100cm <sup>2</sup> ) and at concentrations of 0.31 and 1.6 µg/100cm <sup>2</sup> .
		Concrete Away from Caulking	Sikagard 62 liquid epoxy to a distance of 12" from the caulking	Acrylic latex paint to the first 90-degree angle (wall opposite side of hallway)	ADA Restroom Upgrades	325 s.f.	2 samples collected; Total PCBs reported as non-detect (< 0.20 µg/100cm <sup>2</sup> ) and at a concentration of 0.43 µg/100cm <sup>2</sup> .
Cashin	Exterior Brick Horizontal Control Joints	Former Direct Contact with Caulking	Sikagard 62 liquid epoxy	Caulking	High and low occupancy areas on all elevations	5,750 l.f.	30 samples collected; Total PCBs reported in 29 samples as either non-detect (13 samples at < 0.20 µg/100cm <sup>2</sup> ) or < 1 µg/100cm <sup>2</sup> (16 samples up to 0.94 µg/100cm <sup>2</sup> ). PCBs reported in 1 sample at a concentration of 4.8 µg/100cm <sup>2</sup> .
		Façade Areas Away from Caulking (one row of bricks above joints and three rows of bricks below joints)	Sikagard 670W clear acrylic coating	None	High-occupancy areas (within 8'-8" of ground surface)	500 l.f.	10 samples collected; Total PCBs reported as either non-detect (7 samples at < 0.20 µg/100cm <sup>2</sup> ) or < 1 µg/100cm <sup>2</sup> (3 samples at concentrations of 0.29, 0.36, and 0.40 µg/100cm <sup>2</sup> ).
	Exterior Brick Vertical Control Joints	Former Direct Contact with Caulking	Sikagard 62 liquid epoxy	Caulking	High and low occupancy areas on all elevations	1,950 l.f.	11 samples collected; Total PCBs reported in 9 samples as either non-detect (4 samples at < 0.20 µg/100cm <sup>2</sup> ) or < 1 µg/100cm <sup>2</sup> (5 samples up to 0.68 µg/100cm <sup>2</sup> ). PCBs reported in 2 samples at concentrations of 1.15 and 3.5 µg/100cm <sup>2</sup> .
		Façade Areas Away from Caulking (one full brick width on either side of joints)	Sikagard 670W clear acrylic coating	None	High and low occupancy areas on all elevations	1,950 l.f.	15 samples collected; Total PCBs reported as either non-detect (7 samples at < 0.20 µg/100cm <sup>2</sup> ) or < 1 µg/100cm <sup>2</sup> (8 samples up to 0.64 µg/100cm <sup>2</sup> ).
	Interior Concrete Ceilings	Former Direct Contact with caulking and to 3" beyond caulking	Sikagard 62 liquid epoxy	Sikagard 550W elastomeric coating	Common Area	25 l.f.	2 samples collected; Total PCBs reported as non-detect (< 0.20 µg/100cm <sup>2</sup> ) and at a concentration of 1.0 µg/100cm <sup>2</sup> .
		Concrete away from caulking	Sikagard 550W elastomeric coating	None	Common Area	390 s.f.	1 sample collected; Total PCBs reported as non-detect (< 0.20 µg/100cm <sup>2</sup> ).

Notes:  
l.f. = linear feet; s.f. = square feet



**Table 2-1**  
**Proposed Surface Wipe Sampling Rationale**

**Sylvan Residential Complex - UMass**  
**Amherst, Massachusetts**

Area of Concern	Building	Surface Type	Encapsulant	Secondary Barrier or Coating	Location	Proposed Sample Frequency	Total Number of Samples
Exterior Brick High Occupancy Horizontal Control Joints (860 l.f.)	Brown, McNamara, Cashin	Façade Areas Away from Caulking (one row of bricks above joints and three rows of bricks below joints)	Sikagard 670W	None	High-occupancy areas (within 8'-8" of ground surface)	1 per building façade	12
Exterior Brick High Occupancy Vertical Control Joints (878 l.f.)	Brown, McNamara, Cashin	Façade Areas Away from Caulking (one row of brick on either side of joint)	Sikagard 670W	None	High-occupancy areas (within 8'-8" of ground surface)	1 per building façade	12
Interior Concrete Columns/Walls (352 s.f.)	Brown, McNamara	Structural Concrete Columns	Sikagard 62, Sikagard 670W, and/or Sikgard 550W	Acrylic-latex paint or Sikagard 550W	Brown ADA Restroom Area McNamara ADA Restroom Area and Lower Level Common Areas	1 or 2 per work area for a minimum of 1 per 200 s.f.	3
Interior Concrete Ceilings (835 s.f.)	Brown, McNamara, Cashin	Concrete Ceiling	Sikagard 62, Sikagard 670W, and/or Acrylic latex paint	Acrylic-latex paint	Hallways adjacent to Brown and McNamara ADA Restroom Areas Cashin first floor Common Area	1 or 2 per work area for a minimum of 1 per 200 s.f.	5

Notes:

Wipe samples to be collected over a 100 cm<sup>2</sup> area and submitted for PCB analysis by USEPA Method 8082 with USEPA Method 3540C extraction.

l.f. = linear feet

s.f. = square feet

**Table 2-2  
Proposed Surface Wipe Sampling Plan**

**Sylvan Residential Complex - UMass  
Amherst, Massachusetts**

<b>Building</b>	<b>Area of Concern</b>	<b>Surface Type</b>	<b>Proposed Sample Frequency</b>	<b>Total Number of Samples</b>
Brown	High Occupancy Horizontal Control Joints	Façade Areas Away from Caulking	1 per façade	4
	High Occupancy Vertical Control Joints	Façade Areas Away from Caulking	1 per façade	4
	Interior Concrete Columns/Walls (ADA Restroom Upgrade Area)	Concrete Column Away from Caulking	1 per work area	1
	Interior Concrete Ceilings (ADA Restroom Upgrade Area)	Concrete Ceiling Away from Caulking	1 per work area	1
McNamara	High Occupancy Horizontal Control Joints	Façade Areas Away from Caulking	1 per façade	4
	High Occupancy Vertical Control Joints	Façade Areas Away from Caulking	1 per façade	4
		Former Direct Contact Materials (surface of replacement caulking)	1 per façade	8 <sup>(1)</sup>
	Interior Concrete Columns/Walls (ADA Restroom Upgrade Area and Lower Level Common Area)	Concrete Materials Away from Caulking	1 per work area	2
	Interior Concrete Ceiling (ADA Restroom Upgrade Area)	Concrete Materials Away from Caulking	2 per work area	2
Cashin	High Occupancy Horizontal Control Joints	Façade Areas Away from Caulking	1 per façade	4
	High Occupancy Vertical Control Joints	Façade Areas Away from Caulking	1 per façade	4
	Interior Concrete Ceiling (Interior Common Area)	Concrete Materials Away from Caulking	2 per work area	2

**Notes:**

(1) Samples to be collected during first year only. Samples to be co-located with adjacent material wipe samples. At each location two samples to be collected; one with hexane solvent and one with saline solvent.

Wipe samples to be collected over a 100 cm<sup>2</sup> area and submitted for PCB analysis by USEPA Method 8082 with USEPA Method 3540C extraction.

l.f. = linear feet

s.f. = square feet



# University of Massachusetts Amherst Campus Map

July 2011

University Switchboard - (413) 545-0111

Tour Service - (413) 545-4237

Robsham Memorial Visitors Center - (413) 545-0306

## Map Key

- 31 Numbered Parking Lots
- P Metered/Public Parking
- ▲ PVTa Bus Stops
- ✕ Traffic Lights

## Project Location

Figure 1-1 Site Location Map

